

Activity ID	Activity Description	OD	RD	%	ES	EF	TF	DIV	Resource ID	Budgeted Cost	2007					2008													
											J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	
<b>ADMINISTRATION</b>																													
<b>MILESTONES</b>																													
1	NTP	0	0	0	29MAY07*		0	01	MH, COST,	0.00												1	NTP						
<b>PROJECT ADMINISTRATION</b>																													
400	SUBMIT BONDS AND INSURANCE	5	5	0	29MAY07	04JUN07	12	01	MH, COST,	62,000.00													400	SUBMIT BONDS AND INSURANCE					
410	CPM BASELINE COST	5	5	0	29MAY07	04JUN07	12	01	MH, COST,	9,000.00														410	CPM BASELINE COST				
700	SITE PROTECTION - (WATCH PERSON)	10	10	0	29MAY07	11JUN07	348	01	MH, COST,	6,000.00														700	SITE PROTECTION - (WATCH PERSON)				
710	INSPECTORS OFFICE	14	14	0	29MAY07	15JUN07	344	01	MH, COST,	1,100.00														710	INSPECTORS OFFICE				
590	REGULATORY APPROVAL OF ALL TRADES	15	15	0	29MAY07	18JUN07	2	01	MH, COST,	0.00														590	REGULATORY APPROVAL OF ALL TRADES				
420	CPM UPDATE (16 UPDATES)	16	16	0	29MAY07	19JUN07	342	01	MH, COST,	16,800.00														420	CPM UPDATE (16 UPDATES)				
730	MONTHLY PROGRESS PHOTOGRAPH (16 MONTHS)	16	16	0	29MAY07	19JUN07	342	01	MH, COST,	2,400.00														730	MONTHLY PROGRESS PHOTOGRAPH (16 MONTHS)				
440	SITE SUPERVISION	17	17	0	29MAY07	20JUN07	341	01	MH, COST,	212,500.00														440	SITE SUPERVISION				
450	PROJECT MANAGEMENT	17	17	0	29MAY07	20JUN07	341	01	MH, COST,	178,500.00														450	PROJECT MANAGEMENT				
460	FIELD EQUIP, TRAILER, TOILET, STORAGE	17	17	0	29MAY07	20JUN07	341	01	MH, COST,	27,200.00														460	FIELD EQUIP, TRAILER, TOILET, STORAGE				
430	PHOTOGRAPH EXISTING CONDITION	1	1	0	03JUL07	03JUL07	6	01	MH, COST,	500.00														430	PHOTOGRAPH EXISTING CONDITION				
<b>UTILITIES</b>																													
520	PERMANENT GAS AND UTILITY CONNECTIONS	0	0	0		08NOV07	85	01	MH, COST,	0.00														520	PERMANENT GAS AND UTILITY CONNECTIONS				
550	PERMANENT WATER UTILITY CONNECTION	0	0	0		08NOV07	85	01	MH, COST,	0.00															550	PERMANENT WATER UTILITY CONNECTION			
580	PERMANENT ELECTRICAL CONNECTIONS	0	0	0		16MAY08	66	01	MH, COST,	0.00															580	PERMANENT ELECTRICAL CONNECTIONS			
<b>PRECONSTRUCTION</b>																													
<b>MILESTONES</b>																													
10	BUILDING TEMP WEATHERTIGHT	0	0	0		12MAY08	1	01	MH, COST,	0.00															10	BUILDING TEMP WEATHERTIGHT			
20	PERMANENT POWER	0	0	0		16MAY08	66	16	MH, COST,	0.00															20	PERMANENT POWER			
30	HVAC START-UP	0	0	0		05SEP08	36	15	MH, COST,	0.00															30	HVAC START-UP			
<b>SUBMIT FOR APPROVAL</b>																													
1000	SFA - CAST-IN-PLACE CONCRETE	5	5	0	29MAY07	04JUN07	10	03	MH, COST,	2,000.00															1000	SFA - CAST-IN-PLACE CONCRETE			
1010	SFA - LGWT INSULATING CONCRETE & COATING	5	5	0	29MAY07	04JUN07	10	03	MH, COST,	2,000.00																1010	SFA - LGWT INSULATING CONCRETE & COATING		
1900	SFA - EROSION CONTROL	5	5	0	29MAY07	04JUN07	0	02	MH, COST,	2,000.00																1900	SFA - EROSION CONTROL		
1150	SFA - DAMPROOFING	10	10	0	29MAY07	11JUN07	10	07	MH, COST,	2,000.00																1150	SFA - DAMPROOFING		
1040	SFA - STRUCTURAL STEEL FRAMING	25	25	0	29MAY07	02JUL07	52	05	MH, COST,	2,000.00																1040	SFA - STRUCTURAL STEEL FRAMING		
1050	SFA - STEEL JOISTS	25	25	0	29MAY07	02JUL07	59	05	MH, COST,	2,000.00																	1050	SFA - STEEL JOISTS	
1060	SFA - STEEL DECKING	25	25	0	29MAY07	02JUL07	63	05	MH, COST,	2,000.00																	1060	SFA - STEEL DECKING	
1160	SFA - LOW PROFILE GREEN ROOF	50	50	0	29MAY07	07AUG07	29	07	MH, COST,	2,000.00																	1160	SFA - LOW PROFILE GREEN ROOF	
1170	SFA - SHEET WATERPROOFING	50	50	0	29MAY07	07AUG07	29	07	MH, COST,	2,000.00																		1170	SFA - SHEET WATERPROOFING
1180	SFA - THERMAL INSULATION	50	50	0	29MAY07	07AUG07	29	07	MH, COST,	2,000.00																		1180	SFA - THERMAL INSULATION
1190	SFA - MEMBRANE ROOFING	50	50	0	29MAY07	07AUG07	29	07	MH, COST,	2,000.00																		1190	SFA - MEMBRANE ROOFING
1200	SFA - SHEET METAL FLASHING & TRIM	50	50	0	29MAY07	07AUG07	29	07	MH, COST,	2,000.00																		1200	SFA - SHEET METAL FLASHING & TRIM

Start Date 01MAY07  
Finish Date 07NOV08  
Data Date 29MAY07  
Run Date 21MAR08 13:07

Early Bar  
 Progress Bar  
 Critical Activity

WC00S  
**SIMSONA CORP.**  
**SENIOR WELLNESS CENTER - WARD 1**  
**BASELINE**  
**LONGEST PATH**

Sheet 1 of 18

Date	Revision	Checked	Approved

Activity ID	Activity Description	OD	RD	%	ES	EF	TF	DIV	Resource ID	Budgeted Cost	2007					2008						
											J	J	A	S	O	N	D	J	F	M	A	M
<b>SUBMIT FOR APPROVAL</b>																						
1210	SFA - ROOF SPECIALTIES	50	50	0	29MAY07	07AUG07	29	07	MH, COST,	2,000.00		1210	SFA - ROOF SPECIALTIES									
1220	SFA - ROOF ACCESSORIES	50	50	0	29MAY07	07AUG07	29	07	MH, COST,	2,000.00		1220	SFA - ROOF ACCESSORIES									
1230	SFA - JOINT SEALANTS	50	50	0	29MAY07	07AUG07	29	07	MH, COST,	2,000.00		1230	SFA - JOINT SEALANTS									
1540	SFA - FIRE ALARM	50	50	0	29MAY07	07AUG07	112	16	MH, COST,	2,000.00		1540	SFA - FIRE ALARM									
1550	SFA - FIRE SUPPRESSION SPRINKLERS	50	50	0	29MAY07	07AUG07	92	13	MH, COST,	2,000.00		1550	SFA - FIRE SUPPRESSION SPRINKLERS									
1570	SFA - SUPPORTS & ANCHORS	50	50	0	29MAY07	07AUG07	64	15	MH, COST,	2,000.00		1570	SFA - SUPPORTS & ANCHORS									
1580	SFA - POTABLE WATER STORAGE TANKS	50	50	0	29MAY07	07AUG07	105	15	MH, COST,	2,000.00		1580	SFA - POTABLE WATER STORAGE TANKS									
1590	SFA - FUEL GAS PIPING	50	50	0	29MAY07	07AUG07	117	15	MH, COST,	2,000.00		1590	SFA - FUEL GAS PIPING									
1600	SFA - PIPE INSULATION	50	50	0	29MAY07	07AUG07	117	15	MH, COST,	2,000.00		1600	SFA - PIPE INSULATION									
1650	SFA - SANITARY WASTE & VENT PIPING	50	50	0	29MAY07	07AUG07	117	15	MH, COST,	2,000.00		1650	SFA - SANITARY WASTE & VENT PIPING									
1670	SFA - DOMESTIC WATER PIPING	50	50	0	29MAY07	07AUG07	117	15	MH, COST,	2,000.00		1670	SFA - DOMESTIC WATER PIPING									
1680	SFA - DOMESTIC WATER HEATERS	50	50	0	29MAY07	07AUG07	100	15	MH, COST,	2,000.00		1680	SFA - DOMESTIC WATER HEATERS									
1690	SFA - SOLAR PANELS	50	50	0	29MAY07	07AUG07	67	15	MH, COST,	2,000.00		1690	SFA - SOLAR PANELS									
1700	SFA - FURNACES	50	50	0	29MAY07	07AUG07	85	15	MH, COST,	2,000.00		1700	SFA - FURNACES									
1720	SFA - CONDENSING UNITS	50	50	0	29MAY07	07AUG07	90	15	MH, COST,	2,000.00		1720	SFA - CONDENSING UNITS									
1770	SFA - DUCTWORK	50	50	0	29MAY07	07AUG07	110	15	MH, COST,	2,000.00		1770	SFA - DUCTWORK									
1790	SFA - DUCT ACCESSORIES	50	50	0	29MAY07	07AUG07	110	15	MH, COST,	2,000.00		1790	SFA - DUCT ACCESSORIES									
1830	SFA - WIRE & CABLE	50	50	0	29MAY07	07AUG07	115	16	MH, COST,	2,000.00		1830	SFA - WIRE & CABLE									
1890	SFA - MOTION DETECTION SYSTEM	50	50	0	29MAY07	07AUG07	115	16	MH, COST,	2,000.00		1890	SFA - MOTION DETECTION SYSTEM									
1980	SFA - SITE SANITARY PIPING	50	50	0	29MAY07	07AUG07	117	33	MH, COST,	2,000.00		1980	SFA - SITE SANITARY PIPING									
1990	SFA - SUBDRAINAGE	50	50	0	29MAY07	07AUG07	120	33	MH, COST,	2,000.00		1990	SFA - SUBDRAINAGE									
1020	SFA - UNIT MASONRY	100	100	0	29MAY07	17OCT07	120	04	MH, COST,	2,000.00		1020	SFA - UNIT MASONRY									
1030	SFA - STONE	100	100	0	29MAY07	17OCT07	122	04	MH, COST,	2,000.00		1030	SFA - STONE									
1070	SFA - COLD FORMED METAL FRAMING	100	100	0	29MAY07	17OCT07	77	05	MH, COST,	2,000.00		1070	SFA - COLD FORMED METAL FRAMING									
1080	SFA - METAL FABRICATIONS	100	100	0	29MAY07	17OCT07	154	05	MH, COST,	2,000.00		1080	SFA - METAL FABRICATIONS									
1090	SFA - METAL STAIRS	100	100	0	29MAY07	17OCT07	150	05	MH, COST,	2,000.00		1090	SFA - METAL STAIRS									
1120	SFA - ROUGH CARPENTRY	100	100	0	29MAY07	17OCT07	87	06	MH, COST,	2,000.00		1120	SFA - ROUGH CARPENTRY									
1240	SFA - HOLLOW METAL DOORS & FRAMES	100	100	0	29MAY07	17OCT07	75	08	MH, COST,	2,000.00		1240	SFA - HOLLOW METAL DOORS & FRAMES									
1250	SFA - FLUSH WOOD DOORS	100	100	0	29MAY07	17OCT07	75	08	MH, COST,	2,000.00		1250	SFA - FLUSH WOOD DOORS									
1260	SFA - ALUMINUM FRAMED ENTRANCES	100	100	0	29MAY07	17OCT07	75	08	MH, COST,	2,000.00		1260	SFA - ALUMINUM FRAMED ENTRANCES									
1270	SFA - WOOD WINDOWS	100	100	0	29MAY07	17OCT07	75	08	MH, COST,	2,000.00		1270	SFA - WOOD WINDOWS									
1280	SFA - DOOR HARDWARE	100	100	0	29MAY07	17OCT07	75	08	MH, COST,	2,000.00		1280	SFA - DOOR HARDWARE									
1290	SFA - GLAZING	100	100	0	29MAY07	17OCT07	75	08	MH, COST,	2,000.00		1290	SFA - GLAZING									
1300	SFA - GWB	100	100	0	29MAY07	17OCT07	106	09	MH, COST,	2,000.00		1300	SFA - GWB									
1310	SFA - CERAMIC TILE	100	100	0	29MAY07	17OCT07	145	09	MH, COST,	2,000.00		1310	SFA - CERAMIC TILE									
1320	SFA - ACOUSTICAL CEILING TILE	100	100	0	29MAY07	17OCT07	183	09	MH, COST,	2,000.00		1320	SFA - ACOUSTICAL CEILING TILE									

Start Date 01MAY07  
Finish Date 07NOV08  
Data Date 29MAY07  
Run Date 21MAR08 13:07

Early Bar  
 Progress Bar  
 Critical Activity

WC00

**SIMSONA CORP.**




**SENIOR WELLNESS CENTER - WARD 1  
BASELINE  
LONGEST PATH**

Sheet 2 of 18

Date	Revision	Checked	Approved

Activity ID	Activity Description	OD	RD	%	ES	EF	TF	DIV	Resource ID	Budgeted Cost	2007					2008						
											J	J	A	S	O	N	D	J	F	M	A	M
<b>SUBMIT FOR APPROVAL</b>																						
1370	SFA - EXTERIOR PAINTING	100	100	0	29MAY07	17OCT07	82	09	MH, COST,	2,000.00												1370SFA - EXTERIOR PAINTING
1380	SFA - INTERIOR PAINTING	100	100	0	29MAY07	17OCT07	154	09	MH, COST,	2,000.00												1380SFA - INTERIOR PAINTING
1430	SFA - LOUVERS & VENTS	100	100	0	29MAY07	17OCT07	159	15	MH, COST,	2,000.00												1430SFA - LOUVERS & VENTS
1450	SFA - OPERABLE PARTITIONS	100	100	0	29MAY07	17OCT07	110	10	MH, COST,	2,000.00												1450SFA - OPERABLE PARTITIONS
1560	SFA - ELEVATOR	100	100	0	29MAY07	17OCT07	100	14	MH, COST,	2,000.00												1560SFA - ELEVATOR
1610	SFA - DUCTWORK INSULATION	100	100	0	29MAY07	17OCT07	70	15	MH, COST,	2,000.00												1610SFA - DUCTWORK INSULATION
1620	SFA - PLUMBING SPECIALTIES	100	100	0	29MAY07	17OCT07	159	15	MH, COST,	2,000.00												1620SFA - PLUMBING SPECIALTIES
1740	SFA - ROOFTOP UNITS	100	100	0	29MAY07	17OCT07	96	15	MH, COST,	2,000.00												1740SFA - ROOFTOP UNITS
1780	SFA - CONTROLS	100	100	0	29MAY07	17OCT07	105	16	MH, COST,	2,000.00												1780SFA - CONTROLS
1800	SFA - DIFFUSERS, REGISTERS & GRILLS	100	100	0	29MAY07	17OCT07	174	15	MH, COST,	2,000.00												1800SFA - DIFFUSERS, REGISTERS & G
1810	SFA - TESTING, ADJUSTING & BALANCING	100	100	0	29MAY07	17OCT07	70	15	MH, COST,	2,000.00												1810SFA - TESTING, ADJUSTING & BAL
1820	SFA - CONDUIT	100	100	0	29MAY07	17OCT07	70	16	MH, COST,	2,000.00												1820SFA - CONDUIT
1840	SFA - PANELBOARDS	100	100	0	29MAY07	17OCT07	116	16	MH, COST,	2,000.00												1840SFA - PANELBOARDS
1850	SFA - GROUNDING	100	100	0	29MAY07	17OCT07	121	16	MH, COST,	2,000.00												1850SFA - GROUNDING
1880	SFA - LIGHTING	100	100	0	29MAY07	17OCT07	159	16	MH, COST,	2,000.00												1880SFA - LIGHTING
1100	SFA - PIPE & TUBE RAILINGS	150	150	0	29MAY07	04JAN08	138	15	MH, COST,	2,000.00												1100SFA - PIPE & TUBE RAILING
1110	SFA - DECORATIVE METAL	150	150	0	29MAY07	04JAN08	130	05	MH, COST,	2,000.00												1110SFA - DECORATIVE METAL
1130	SFA - INTERIOR FINISH CARPENTRY	150	150	0	29MAY07	04JAN08	133	06	MH, COST,	2,000.00												1130SFA - INTERIOR FINISH CA
1140	SFA - INTERIOR ARCHITECTURAL WOODWORK	150	150	0	29MAY07	04JAN08	138	06	MH, COST,	2,000.00												1140SFA - INTERIOR ARCHITEC
1330	SFA - RESILIENT BASE & ACCESSORIES	150	150	0	29MAY07	04JAN08	143	09	MH, COST,	2,000.00												1330SFA - RESILIENT BASE & A
1340	SFA - SHEET VINYL FLOORING	150	150	0	29MAY07	04JAN08	149	09	MH, COST,	2,000.00												1340SFA - SHEET VINYL FLOOR
1350	SFA - RESILIENT TILE FLOORING	150	150	0	29MAY07	04JAN08	149	09	MH, COST,	2,000.00												1350SFA - RESILIENT TILE FLO
1360	SFA - CARPET	150	150	0	29MAY07	04JAN08	154	09	MH, COST,	2,000.00												1360SFA - CARPET
1390	SFA - HIGH PERFORMANCE COATINGS	150	150	0	29MAY07	04JAN08	143	09	MH, COST,	2,000.00												1390SFA - HIGH PERFORMANC
1400	SFA - VISUAL DISPLAY BOARDS	150	150	0	29MAY07	04JAN08	149	10	MH, COST,	2,000.00												1400SFA - VISUAL DISPLAY BO
1440	SFA - TOILET COMPARTMENTS	150	150	0	29MAY07	04JAN08	154	10	MH, COST,	2,000.00												1440SFA - TOILET COMPARTM
1460	SFA - TOILET, BATH & LAUNDRY ACCESS.	150	150	0	29MAY07	04JAN08	160	10	MH, COST,	2,000.00												1460SFA - TOILET, BATH & LAU
1470	SFA - FIRE EXTINGUISHER CABINETS	150	150	0	29MAY07	04JAN08	164	10	MH, COST,	2,000.00												1470SFA - FIRE EXTINGUISHER
1480	SFA - FIRE EXTINGUISHERS	150	150	0	29MAY07	04JAN08	164	10	MH, COST,	2,000.00												1480SFA - FIRE EXTINGUISHER
1490	SFA - METAL LOCKERS	150	150	0	29MAY07	04JAN08	143	10	MH, COST,	2,000.00												1490SFA - METAL LOCKERS
1500	SFA - PROJECTION SCREENS	150	150	0	29MAY07	04JAN08	159	10	MH, COST,	2,000.00												1500SFA - PROJECTION SCREE
1510	SFA - KITCHEN APPLIANCES	150	150	0	29MAY07	04JAN08	138	11	MH, COST,	2,000.00												1510SFA - KITCHEN APPLIANC
1520	SFA - BLINDS	150	150	0	29MAY07	04JAN08	165	12	MH, COST,	2,000.00												1520SFA - BLINDS
1530	SFA - FLOOR MATS & FRAMES	150	150	0	29MAY07	04JAN08	169	10	MH, COST,	2,000.00												1530SFA - FLOOR MATS & FRA
1630	SFA - PLUMBING FIXTURES	150	150	0	29MAY07	04JAN08	139	15	MH, COST,	2,000.00												1630SFA - PLUMBING FIXTURE
1640	SFA - SUMP PUMP	150	150	0	29MAY07	04JAN08	158	15	MH, COST,	2,000.00												1640SFA - SUMP PUMP

Start Date 01MAY07  
Finish Date 07NOV08  
Data Date 29MAY07  
Run Date 21MAR08 13:07

 Early Bar  
 Progress Bar  
 Critical Activity

WC00

**SIMSONA CORP.**




**SENIOR WELLNESS CENTER - WARD 1  
BASELINE  
LONGEST PATH**

Sheet 3 of 18

Date	Revision	Checked	Approved

Activity ID	Activity Description	OD	RD	%	ES	EF	TF	DIV	Resource ID	Budgeted Cost	2007					2008																
											J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N				
<b>SUBMIT FOR APPROVAL</b>																																
1660	SFA - STORM DRAINAGE PIPING	150	150	0	29MAY07	04JAN08	159	15	MH, COST,	2,000.00																				1660SFA - STORM DRAINAGE PIPING		
1910	SFA - ASPHALT PAVING	150	150	0	29MAY07	04JAN08	172	02	MH, COST,	2,000.00																				1910SFA - ASPHALT PAVING		
1920	SFA - CONCRETE PAVING	150	150	0	29MAY07	04JAN08	163	32	MH, COST,	2,000.00																				1920SFA - CONCRETE PAVING		
1930	SFA - FENCING	150	150	0	29MAY07	04JAN08	149	05	MH, COST,	2,000.00																				1930SFA - FENCING		
1940	SFA - LANDSCAPING	150	150	0	29MAY07	04JAN08	174	32	MH, COST,	2,000.00																				1940SFA - LANDSCAPING		
1950	SFA - SITE FURNISHINGS	150	150	0	29MAY07	04JAN08	169	32	MH, COST,	2,000.00																				1950SFA - SITE FURNISHINGS		
1970	SFA - SITE STORM PIPING	150	150	0	29MAY07	04JAN08	159	33	MH, COST,	2,000.00																				1970SFA - SITE STORM PIPING		
<b>PERMITS</b>																																
930	DCRA PERMIT - SHEETING/SHORING	25	25	0	29MAY07	02JUL07	13	31	MH, COST,	0.00																				930DCRA PERMIT - SHEETING/SHORING		
950	DCRA PERMIT - DEMOLITION PERMIT	25	25	0	29MAY07	02JUL07	7	01	MH, COST,	0.00																				950DCRA PERMIT - DEMOLITION PERMIT		
750	DCRA PERMIT - PLUMBING	25	25	0	05JUN07	10JUL07	169	15	MH, COST,	200.00																				750DCRA PERMIT - PLUMBING		
760	DCRA PERMIT - ELECTRICAL	25	25	0	05JUN07	10JUL07	52	16	MH, COST,	200.00																				760DCRA PERMIT - ELECTRICAL		
770	DCRA PERMIT - HVAC	25	25	0	05JUN07	10JUL07	172	15	MH, COST,	200.00																				770DCRA PERMIT - HVAC		
780	DCRA PERMIT - ELEVATOR	25	25	0	05JUN07	10JUL07	281	14	MH, COST,	200.00																				780DCRA PERMIT - ELEVATOR		
<b>REVIEW &amp; APPROVAL</b>																																
2000	R/A - CAST-IN-PLACE CONCRETE	30	30	0	05JUN07	04JUL07	14	03	MH, COST,	0.00																				2000R/A - CAST-IN-PLACE CONCRETE		
2010	R/A - LGWT INSULATING CONCRETE & COATING	30	30	0	05JUN07	04JUL07	14	03	MH, COST,	0.00																				2010R/A - LGWT INSULATING CONCRETE & COATING		
2900	R/A - EROSION CONTROL	30	30	0	05JUN07	04JUL07	0	02	MH, COST,	0.00																				2900R/A - EROSION CONTROL		
2150	R/A - DAMPROOFING	30	30	0	12JUN07	11JUL07	14	07	MH, COST,	0.00																				2150R/A - DAMPROOFING		
2040	R/A - STRUCTURAL STEEL FRAMING	30	30	0	03JUL07	01AUG07	76	05	MH, COST,	0.00																				2040R/A - STRUCTURAL STEEL FRAMING		
2050	R/A - STEEL JOISTS	30	30	0	03JUL07	01AUG07	85	05	MH, COST,	0.00																				2050R/A - STEEL JOISTS		
2060	R/A - STEEL DECKING	30	30	0	03JUL07	01AUG07	91	05	MH, COST,	0.00																				2060R/A - STEEL DECKING		
2160	R/A - LOW PROFILE GREEN ROOF	30	30	0	08AUG07	06SEP07	42	07	MH, COST,	0.00																				2160R/A - LOW PROFILE GREEN ROOF		
2170	R/A - SHEET WATERPROOFING	30	30	0	08AUG07	06SEP07	42	07	MH, COST,	0.00																				2170R/A - SHEET WATERPROOFING		
2180	R/A - THERMAL INSULATION	30	30	0	08AUG07	06SEP07	42	07	MH, COST,	0.00																				2180R/A - THERMAL INSULATION		
2190	R/A - MEMBRANE ROOFING	30	30	0	08AUG07	06SEP07	42	07	MH, COST,	0.00																				2190R/A - MEMBRANE ROOFING		
2200	R/A - SHEET METAL FLASHING & TRIM	30	30	0	08AUG07	06SEP07	42	07	MH, COST,	0.00																				2200R/A - SHEET METAL FLASHING & TRIM		
2210	R/A - ROOF SPECIALTIES	30	30	0	08AUG07	06SEP07	42	07	MH, COST,	0.00																				2210R/A - ROOF SPECIALTIES		
2220	R/A - ROOF ACCESSORIES	30	30	0	08AUG07	06SEP07	42	07	MH, COST,	0.00																				2220R/A - ROOF ACCESSORIES		
2230	R/A - JOINT SEALANTS	30	30	0	08AUG07	06SEP07	42	07	MH, COST,	0.00																				2230R/A - JOINT SEALANTS		
2540	R/A - FIRE ALARM	30	30	0	08AUG07	06SEP07	168	16	MH, COST,	0.00																				2540R/A - FIRE ALARM		
2550	R/A - FIRE SUPPRESSION SPRINKLERS	30	30	0	08AUG07	06SEP07	133	13	MH, COST,	0.00																				2550R/A - FIRE SUPPRESSION SPRINKLERS		
2570	R/A - SUPPORTS & ANCHORS	30	30	0	08AUG07	06SEP07	91	15	MH, COST,	0.00																				2570R/A - SUPPORTS & ANCHORS		
2580	R/A - POTABLE WATER STORAGE TANKS	30	30	0	08AUG07	06SEP07	157	33	MH, COST,	0.00																				2580R/A - POTABLE WATER STORAGE TANKS		
2590	R/A - FUEL GAS PIPING	30	30	0	08AUG07	06SEP07	175	33	MH, COST,	0.00																				2590R/A - FUEL GAS PIPING		
2600	R/A - PIPE INSULATION	30	30	0	08AUG07	06SEP07	175	15	MH, COST,	0.00																				2600R/A - PIPE INSULATION		

Start Date 01MAY07  
 Finish Date 07NOV08  
 Data Date 29MAY07  
 Run Date 21MAR08 13:07

 Early Bar  
 Progress Bar  
 Critical Activity

WC00  
**SIMSONA CORP.**  
**SENIOR WELLNESS CENTER - WARD 1**  
**BASELINE**  
**LONGEST PATH**

Sheet 4 of 18

Date	Revision	Checked	Approved

Activity ID	Activity Description	OD	RD	%	ES	EF	TF	DIV	Resource ID	Budgeted Cost	2007					2008																																																																																																							
											J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N																																																																																											
<b>REVIEW &amp; APPROVAL</b>																																																																																																																							
2650	R/A - SANITARY WASTE & VENT PIPING	30	30	0	08AUG07	06SEP07	175	15	MH, COST,	0.00		2650	R/A - SANITARY WASTE & VENT PIPING		2670	R/A - DOMESTIC WATER PIPING		2680	R/A - DOMESTIC WATER HEATERS		2690	R/A - SOLAR PANELS		2700	R/A - FURNACES		2720	R/A - CONDENCING UNITS		2770	R/A - DUCTWORK		2790	R/A - DUCT ACCESSORIES		2830	R/A - WIRE & CABLE		2890	R/A - MOTION DETECTION SYSTEM		2980	R/A - SITE SANITARY PIPING		2990	R/A - SUBDRAINAGE		2020	R/A - UNIT MASONRY		2030	R/A - STONE		2070	R/A - COLD FOMRED METAL FRAMING		2080	R/A - METAL FABRICATIONS		2090	R/A - METAL STAIRS		2120	R/A - ROUGH CARPENTRY		2240	R/A - HOLLOW METAL DOORS & FRAMES		2250	R/A - FLUSH WOOD DOORS		2260	R/A - ALUMINUM FRAMED ENTRANCES		2270	R/A - WOOD WINDOWS		2280	R/A - DOOR HARDWARE		2290	R/A - GLAZING		2300	R/A - GWB		2310	R/A - CERAMIC TILE		2320	R/A - ACOUSTICAL CEILING TILE		2370	R/A - EXTERIOR PAINTING		2380	R/A - INTERIOR PAINTING		2430	R/A - LOUVERS & VENTS		2450	R/A - OPERABLE PARTITIONS		2560	R/A - ELEVATOR		2610	R/A - DUCTWORK INSULATION		2620	R/A - PLUMBING SPECIALTIES		2740	R/A - ROOFTOP UNITS		2780	R/A - CONTROLS	

Start Date 01MAY07  
Finish Date 07NOV08  
Data Date 29MAY07  
Run Date 21MAR08 13:07

Early Bar  
 Progress Bar  
 Critical Activity

WC00  
**SIMSONA CORP.**  
**SENIOR WELLNESS CENTER - WARD 1**  
**BASELINE**  
**LONGEST PATH**

Date	Revision	Checked	Approved

Activity ID	Activity Description	OD	RD	%	ES	EF	TF	DIV	Resource ID	Budgeted Cost	2007					2008							
											J	J	A	S	O	N	D	J	F	M	A	M	J
<b>REVIEW &amp; APPROVAL</b>																							
2800	R/A - DIFFUSERS, REGISTERS & GRILLS	30	30	0	18OCT07	16NOV07	254	15	MH, COST,	0.00											2800	R/A - DIFFUSERS, REGISTERS & GRILLS	
2810	R/A - TESTING, ADJUSTING & BALANCING	30	30	0	18OCT07	16NOV07	109	15	MH, COST,	0.00												2810	R/A - TESTING, ADJUSTING & BALANCING
2820	R/A - CONDUIT	30	30	0	18OCT07	16NOV07	109	16	MH, COST,	0.00												2820	R/A - CONDUIT
2840	R/A - PANELBOARDS	30	30	0	18OCT07	16NOV07	173	16	MH, COST,	0.00												2840	R/A - PANELBOARDS
2850	R/A - GROUNDING	30	30	0	18OCT07	16NOV07	180	16	MH, COST,	0.00												2850	R/A - GROUNDING
2880	R/A - LIGHTING	30	30	0	18OCT07	16NOV07	234	16	MH, COST,	0.00												2880	R/A - LIGHTING
2100	R/A - PIPE & TUBE RAILINGS	30	30	0	05JAN08	03FEB08	197	05	MH, COST,	0.00												2100	R/A - PIPE & TUBE RAILINGS
2110	R/A - DECORATIVE METAL	30	30	0	05JAN08	03FEB08	186	05	MH, COST,	0.00												2110	R/A - DECORATIVE METAL
2130	R/A - INTERIOR FINISH CARPENTRY	30	30	0	05JAN08	03FEB08	191	06	MH, COST,	0.00												2130	R/A - INTERIOR FINISH CARPENTRY
2140	R/A - INTERIOR ARCHITECTURAL WOODWORK	30	30	0	05JAN08	03FEB08	198	06	MH, COST,	0.00												2140	R/A - INTERIOR ARCHITECTURAL WOODWORK
2330	R/A - RESILIENT BASE & ACCESSORIES	30	30	0	05JAN08	03FEB08	205	09	MH, COST,	0.00												2330	R/A - RESILIENT BASE & ACCESSORIES
2340	R/A - SHEET VINYL FLOORING	30	30	0	05JAN08	03FEB08	213	09	MH, COST,	0.00												2340	R/A - SHEET VINYL FLOORING
2350	R/A - RESILIENT TILE FLOORING	30	30	0	05JAN08	03FEB08	213	09	MH, COST,	0.00												2350	R/A - RESILIENT TILE FLOORING
2360	R/A - CARPET	30	30	0	05JAN08	03FEB08	220	09	MH, COST,	0.00												2360	R/A - CARPET
2390	R/A - HIGH PERFORMANCE COATINGS	30	30	0	05JAN08	03FEB08	205	09	MH, COST,	0.00												2390	R/A - HIGH PERFORMANCE COATINGS
2400	R/A - VISUAL DISPLAY BOARDS	30	30	0	05JAN08	03FEB08	213	10	MH, COST,	0.00												2400	R/A - VISUAL DISPLAY BOARDS
2440	R/A - TOILET COMPARTMENTS	30	30	0	05JAN08	03FEB08	220	10	MH, COST,	0.00												2440	R/A - TOILET COMPARTMENTS
2460	R/A - TOILET, BATH & LAUNDRY ACCESS.	30	30	0	05JAN08	03FEB08	228	10	MH, COST,	0.00												2460	R/A - TOILET, BATH & LAUNDRY ACCESS.
2470	R/A - FIRE EXTINGUISHER CABINETS	30	30	0	05JAN08	03FEB08	234	10	MH, COST,	0.00												2470	R/A - FIRE EXTINGUISHER CABINETS
2480	R/A - FIRE EXTINGUISHERS	30	30	0	05JAN08	03FEB08	234	10	MH, COST,	0.00												2480	R/A - FIRE EXTINGUISHERS
2490	R/A - METAL LOCKERS	30	30	0	05JAN08	03FEB08	205	10	MH, COST,	0.00												2490	R/A - METAL LOCKERS
2500	R/A - PROJECTION SCREENS	30	30	0	05JAN08	03FEB08	227	10	MH, COST,	0.00												2500	R/A - PROJECTION SCREENS
2510	R/A - KITCHEN APPLIANCES	30	30	0	05JAN08	03FEB08	198	11	MH, COST,	0.00												2510	R/A - KITCHEN APPLIANCES
2520	R/A - BLINDS	30	30	0	05JAN08	03FEB08	235	12	MH, COST,	0.00												2520	R/A - BLINDS
2530	R/A - FLOOR MATS & FRAMES	30	30	0	05JAN08	03FEB08	242	10	MH, COST,	0.00												2530	R/A - FLOOR MATS & FRAMES
2630	R/A - PLUMBING FIXTURES	30	30	0	05JAN08	03FEB08	199	15	MH, COST,	0.00												2630	R/A - PLUMBING FIXTURES
2640	R/A - SUMP PUMP	30	30	0	05JAN08	03FEB08	224	15	MH, COST,	0.00												2640	R/A - SUMP PUMP
2660	R/A - STORM DRAINAGE PIPING	30	30	0	05JAN08	03FEB08	227	15	MH, COST,	0.00												2660	R/A - STORM DRAINAGE PIPING
2910	R/A - ASPHALT PAVING	30	30	0	05JAN08	03FEB08	246	02	MH, COST,	0.00												2910	R/A - ASPHALT PAVING
2920	R/A - CONCRETE PAVING	30	30	0	05JAN08	03FEB08	232	32	MH, COST,	0.00												2920	R/A - CONCRETE PAVING
2930	R/A - FENCING	30	30	0	05JAN08	03FEB08	213	05	MH, COST,	0.00												2930	R/A - FENCING
2940	R/A - LANDSCAPING	30	30	0	05JAN08	03FEB08	249	32	MH, COST,	0.00												2940	R/A - LANDSCAPING
2950	R/A - SITE FURNISHINGS	30	30	0	05JAN08	03FEB08	242	32	MH, COST,	0.00												2950	R/A - SITE FURNISHINGS
2970	R/A - SITE STORM PIPING	30	30	0	05JAN08	03FEB08	227	33	MH, COST,	0.00												2970	R/A - SITE STORM PIPING
<b>SPECIAL APPROVALS</b>																							
500	PAYMENT TO WASHINGTON GAS	30	30	0	29MAY07	10JUL07	109	01	MH, COST,	200.00												500	PAYMENT TO WASHINGTON GAS

Start Date 01MAY07  
 Finish Date 07NOV08  
 Data Date 29MAY07  
 Run Date 21MAR08 13:07

Early Bar  
 Progress Bar  
 Critical Activity




W/C00  
**SIMSONA CORP.**  
**SENIOR WELLNESS CENTER - WARD 1**  
**BASELINE**  
**LONGEST PATH**

Sheet 6 of 18

Date	Revision	Checked	Approved

Activity ID	Activity Description	OD	RD	%	ES	EF	TF	DIV	Resource ID	Budgeted Cost	2007					2008																			
											J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N							
<b>SPECIAL APPROVALS</b>																																			
530	PAYMENT TO WASA	30	30	0	29MAY07	10JUL07	129	01	MH, COST,	5,080.00													530	PAYMENT TO WASA											
560	PAYMENT TO PEPSCO	30	30	0	29MAY07	10JUL07	22	01	MH, COST,	10,000.00													560	PAYMENT TO PEPSCO											
510	APPROVAL BY WASHINGTON GAS	30	30	0	11JUL07	21AUG07	109	01	MH, COST,	0.00													510	APPROVAL BY WASHINGTON GAS											
4030	ELECTRICAL POWER APPROVAL (PEPCO)	30	30	0	11JUL07	21AUG07	22	16	MH, COST,	0.00													4030	ELECTRICAL POWER APPROVAL (PEPCO)											
4040	WATER & SEWER APPROVAL (WASA)	30	30	0	11JUL07	21AUG07	129	15	MH, COST,	0.00													4040	WATER & SEWER APPROVAL (WASA)											
4000	FIRE MARSHALL APPROVAL - SPRINKLER	30	30	0	08AUG07	19SEP07	92	15	MH, COST,	0.00													4000	FIRE MARSHALL APPROVAL - SPRINKLER											
4010	FIRE MARSHALL APPROVAL - FIRE ALARM	30	30	0	08AUG07	19SEP07	112	16	MH, COST,	0.00													4010	FIRE MARSHALL APPROVAL - FIRE ALARM											
4020	SITE GAS LINE APPROVAL (WASH. GAS)	30	30	0	22AUG07	03OCT07	109	15	MH, COST,	0.00													4020	SITE GAS LINE APPROVAL (WASH. GAS)											

<b>FABRICATE &amp; DELIVER</b>																																			
3900	F&D - EROSION CONTROL	1	1	0	05JUL07	05JUL07	0	02	MH, COST,	2,100.00													3900	F&D - EROSION CONTROL											
3000	F&D - CAST-IN-PLACE CONCRETE	10	10	0	12JUL07	25JUL07	10	03	MH, COST,	600.00													3000	F&D - CAST-IN-PLACE CONCRETE											
3010	F&D - LGWT INSULATING CONCRETE & COATING	10	10	0	12JUL07	25JUL07	163	03	MH, COST,	3,850.00													3010	F&D - LGWT INSULATING CONCRETE & COATING											
3150	F&D - DAMPROOFING	10	10	0	12JUL07	25JUL07	10	07	MH, COST,	750.00													3150	F&D - DAMPROOFING											
3040	F&D - STRUCTURAL STEEL FRAMING	45	45	0	02AUG07	04OCT07	53	05	MH, COST,	244,400.00													3040	F&D - STRUCTURAL STEEL FRAMING											
3050	F&D - STEEL JOISTS	45	45	0	02AUG07	04OCT07	60	05	MH, COST,	25,645.00													3050	F&D - STEEL JOISTS											
3060	F&D - STEEL DECKING	45	45	0	02AUG07	04OCT07	64	05	MH, COST,	23,940.00													3060	F&D - STEEL DECKING											
3990	F&D - SUBDRAINAGE	5	5	0	07SEP07	13SEP07	119	33	MH, COST,	10,000.00													3990	F&D - SUBDRAINAGE											
3570	F&D - SUPPORTS & ANCHORS	10	10	0	07SEP07	20SEP07	63	15	MH, COST,	450.00													3570	F&D - SUPPORTS & ANCHORS											
3590	F&D - FUEL GAS PIPING	10	10	0	07SEP07	20SEP07	118	15	MH, COST,	1,550.00													3590	F&D - FUEL GAS PIPING											
3600	F&D - PIPE INSULATION	10	10	0	07SEP07	20SEP07	118	15	MH, COST,	1,020.00													3600	F&D - PIPE INSULATION											
3650	F&D - SANITARY WASTE & VENT PIPING	10	10	0	07SEP07	20SEP07	118	15	MH, COST,	550.00													3650	F&D - SANITARY WASTE & VENT PIPING											
3670	F&D - DOMESTIC WATER PIPING	10	10	0	07SEP07	20SEP07	118	15	MH, COST,	4,200.00													3670	F&D - DOMESTIC WATER PIPING											
3980	F&D - SITE SANITARY PIPING	10	10	0	07SEP07	20SEP07	118	33	MH, COST,	1,100.00													3980	F&D - SITE SANITARY PIPING											
3580	F&D - POTABLE WATER STORAGE TANKS	15	15	0	07SEP07	27SEP07	104	15	MH, COST,	5,000.00													3580	F&D - POTABLE WATER STORAGE TANKS											
3680	F&D - DOMESTIC WATER HEATERS	15	15	0	07SEP07	27SEP07	99	15	MH, COST,	1,500.00													3680	F&D - DOMESTIC WATER HEATERS											
3830	F&D - WIRE & CABLE	15	15	0	07SEP07	27SEP07	116	16	MH, COST,	33,320.00													3830	F&D - WIRE & CABLE											
3890	F&D - MOTION DETECTION SYSTEM	15	15	0	07SEP07	27SEP07	116	16	MH, COST,	1,900.00													3890	F&D - MOTION DETECTION SYSTEM											
3770	F&D - DUCTWORK	20	20	0	07SEP07	04OCT07	111	15	MH, COST,	15,750.00													3770	F&D - DUCTWORK											
3790	F&D - DUCT ACCESSORIES	20	20	0	07SEP07	04OCT07	111	15	MH, COST,	3,000.00													3790	F&D - DUCT ACCESSORIES											
3700	F&D - FURNACES	30	30	0	07SEP07	18OCT07	79	15	MH, COST,	7,500.00													3700	F&D - FURNACES											
3720	F&D - CONDENSING UNITS	30	30	0	07SEP07	18OCT07	84	15	MH, COST,	7,500.00													3720	F&D - CONDENSING UNITS											
3690	F&D - SOLAR PANELS	60	60	0	07SEP07	03DEC07	64	15	MH, COST,	22,000.00													3690	F&D - SOLAR PANELS											
3180	F&D - THERMAL INSULATION	5	5	0	11SEP07	17SEP07	179	07	MH, COST,	13,280.00													3180	F&D - THERMAL INSULATION											
3170	F&D - SHEET WATERPROOFING	10	10	0	11SEP07	24SEP07	30	07	MH, COST,	8,400.00													3170	F&D - SHEET WATERPROOFING											
3210	F&D - ROOF SPECIALTIES	10	10	0	11SEP07	24SEP07	145	07	MH, COST,	5,000.00													3210	F&D - ROOF SPECIALTIES											
3230	F&D - JOINT SEALANTS	10	10	0	11SEP07	24SEP07	145	07	MH, COST,	2,400.00													3230	F&D - JOINT SEALANTS											

Start Date	01MAY07	 Early Bar
Finish Date	07NOV08	 Progress Bar
Data Date	29MAY07	
Run Date	21MAR08 13:07	 Critical Activity




WC00

**SIMSONA CORP.**

**SENIOR WELLNESS CENTER - WARD 1  
BASELINE  
LONGEST PATH**

Date	Revision	Checked	Approved

Activity ID	Activity Description	OD	RD	%	ES	EF	TF	DIV	Resource ID	Budgeted Cost	2007					2008					
											J	J	A	S	O	N	D	J	F	M	A
<b>FABRICATE &amp; DELIVER</b>																					
3160	F&D - LOW PROFILE GREEN ROOF	20	20	0	11SEP07	08OCT07	135	07	MH, COST,	69,750.00	3160										<b>F&amp;D - LOW PROFILE GREEN ROOF</b>
3190	F&D - MEMBRANE ROOFING	20	20	0	11SEP07	08OCT07	145	07	MH, COST,	14,400.00	3190										<b>F&amp;D - MEMBRANE ROOFING</b>
3200	F&D - SHEET METAL FLASHING & TRIM	20	20	0	11SEP07	08OCT07	177	07	MH, COST,	5,000.00	3200										<b>F&amp;D - SHEET METAL FLASHING &amp; TRIM</b>
3220	F&D - ROOF ACCESSORIES	20	20	0	11SEP07	08OCT07	135	07	MH, COST,	1,000.00	3220										<b>F&amp;D - ROOF ACCESSORIES</b>
3540	F&D - FIRE ALARM	30	30	0	20SEP07	31OCT07	112	16	MH, COST,	14,500.00	3540										<b>F&amp;D - FIRE ALARM</b>
3550	F&D - FIRE SUPPRESSION SPRINKLERS	30	30	0	20SEP07	31OCT07	92	13	MH, COST,	12,600.00	3550										<b>F&amp;D - FIRE SUPPRESSION SPRINKLERS</b>
3120	F&D - ROUGH CARPENTRY	5	5	0	19NOV07	27NOV07	87	06	MH, COST,	1,800.00	3120										<b>F&amp;D - ROUGH CARPENTRY</b>
3300	F&D - GWB	10	10	0	19NOV07	04DEC07	106	09	MH, COST,	20,800.00	3300										<b>F&amp;D - GWB</b>
3310	F&D - CERAMIC TILE	10	10	0	19NOV07	04DEC07	143	09	MH, COST,	25,350.00	3310										<b>F&amp;D - CERAMIC TILE</b>
3320	F&D - ACOUSTICAL CEILING TILE	10	10	0	19NOV07	04DEC07	181	09	MH, COST,	12,100.00	3320										<b>F&amp;D - ACOUSTICAL CEILING TILE</b>
3370	F&D - EXTERIOR PAINTING	10	10	0	19NOV07	04DEC07	82	09	MH, COST,	570.00	3370										<b>F&amp;D - EXTERIOR PAINTING</b>
3380	F&D - INTERIOR PAINTING	10	10	0	19NOV07	04DEC07	154	09	MH, COST,	12,000.00	3380										<b>F&amp;D - INTERIOR PAINTING</b>
3610	F&D - DUCTWORK INSULATION	10	10	0	19NOV07	04DEC07	70	15	MH, COST,	1,440.00	3610										<b>F&amp;D - DUCTWORK INSULATION</b>
3620	F&D - PLUMBING SPECIALTIES	10	10	0	19NOV07	04DEC07	156	15	MH, COST,	6,000.00	3620										<b>F&amp;D - PLUMBING SPECIALTIES</b>
3810	F&D - TESTING, ADJUSTING & BALANCING	10	10	0	19NOV07	04DEC07	70	15	MH, COST,	1,500.00	3810										<b>F&amp;D - TESTING, ADJUSTING &amp; BALAN</b>
3820	F&D - CONDUIT	10	10	0	19NOV07	04DEC07	70	16	MH, COST,	10,500.00	3820										<b>F&amp;D - CONDUIT</b>
3030	F&D - LIMESTONE	15	15	0	19NOV07	11DEC07	122	04	MH, COST,	201,300.00	3030										<b>F&amp;D - LIMESTONE</b>
3070	F&D - COLD FORMED METAL FRAMING	15	15	0	19NOV07	11DEC07	77	05	MH, COST,	97,600.00	3070										<b>F&amp;D - COLD FORMED METAL FRAMING</b>
3450	F&D - OPERABLE PARTITIONS	15	15	0	19NOV07	11DEC07	108	10	MH, COST,	8,500.00	3450										<b>F&amp;D - OPERABLE PARTITIONS</b>
3800	F&D - DIFFUSERS, REGISTERS & GRILLS	15	15	0	19NOV07	11DEC07	171	15	MH, COST,	6,250.00	3800										<b>F&amp;D - DIFFUSERS, REGISTERS &amp; GR</b>
3780	F&D - CONTROLS	20	20	0	19NOV07	18DEC07	105	16	MH, COST,	1,000.00	3780										<b>F&amp;D - CONTROLS</b>
3880	F&D - LIGHTING	20	20	0	19NOV07	18DEC07	157	16	MH, COST,	55,200.00	3880										<b>F&amp;D - LIGHTING</b>
3080	F&D - METAL FABRICATIONS	25	25	0	19NOV07	27DEC07	153	05	MH, COST,	25,200.00	3080										<b>F&amp;D - METAL FABRICATIONS</b>
3090	F&D - METAL STAIRS	25	25	0	19NOV07	27DEC07	147	05	MH, COST,	52,800.00	3090										<b>F&amp;D - METAL STAIRS</b>
3270	F&D - WOOD WINDOWS	25	25	0	19NOV07	27DEC07	167	08	MH, COST,	78,200.00	3270										<b>F&amp;D - WOOD WINDOWS</b>
3290	F&D - GLAZING	25	25	0	19NOV07	27DEC07	173	08	MH, COST,	1,000.00	3290										<b>F&amp;D - GLAZING</b>
3850	F&D - GROUNDING	25	25	0	19NOV07	27DEC07	121	16	MH, COST,	300.00	3850										<b>F&amp;D - GROUNDING</b>
3240	F&D - HOLLOW METAL DOORS & FRAMES	30	30	0	19NOV07	08JAN08	75	08	MH, COST,	14,280.00	3240										<b>F&amp;D - HOLLOW METAL DOORS &amp;</b>
3250	F&D - FLUSH WOOD DOORS	30	30	0	19NOV07	08JAN08	204	08	MH, COST,	12,375.00	3250										<b>F&amp;D - FLUSH WOOD DOORS</b>
3280	F&D - DOOR HARDWARE	30	30	0	19NOV07	08JAN08	75	08	MH, COST,	27,625.00	3280										<b>F&amp;D - DOOR HARDWARE</b>
3430	F&D - LOUVERS & VENTS	30	30	0	19NOV07	08JAN08	156	15	MH, COST,	500.00	3430										<b>F&amp;D - LOUVERS &amp; VENTS</b>
3740	F&D - ROOFTOP UNITS	30	30	0	19NOV07	08JAN08	96	15	MH, COST,	24,000.00	3740										<b>F&amp;D - ROOFTOP UNITS</b>
3840	F&D - PANELBOARDS	30	30	0	19NOV07	08JAN08	116	16	MH, COST,	22,500.00	3840										<b>F&amp;D - PANELBOARDS</b>
3260	F&D - ALUMINUM FRAMED ENTRANCES	40	40	0	19NOV07	22JAN08	152	08	MH, COST,	6,000.00	3260										<b>F&amp;D - ALUMINUM FRAMED ENTR</b>
3560	F&D - ELEVATOR	90	90	0	19NOV07	01APR08	99	14	MH, COST,	85,000.00	3560										<b>F&amp;D - ELEVATOR</b>
3020	F&D - UNIT MASONRY	15	15	0	26NOV07	14DEC07	119	04	MH, COST,	45,150.00	3020										<b>F&amp;D - UNIT MASONRY</b>

Start Date	01MAY07	 Early Bar
Finish Date	07NOV08	
Data Date	29MAY07	 Progress Bar
Run Date	21MAR08 13:07	 Critical Activity




WC00	Sheet 8 of 18
<b>SIMSONA CORP.</b>	
<b>SENIOR WELLNESS CENTER - WARD 1</b>	
<b>BASELINE</b>	
<b>LONGEST PATH</b>	

Date	Revision	Checked	Approved



Activity ID	Activity Description	OD	RD	%	ES	EF	TF	DIV	Resource ID	Budgeted Cost	2007					2008												
											J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N
											<b>FABRICATE &amp; DELIVER</b>																	
3470	F&D - FIRE EXTINGUISHER CABINETS	10	10	0	04FEB08	15FEB08	165	10	MH, COST,	600.00								3470	F&D - FIRE EXTINGUISHER CA									
3480	F&D - FIRE EXTINGUISHERS	10	10	0	04FEB08	15FEB08	165	10	MH, COST,	225.00								3480	F&D - FIRE EXTINGUISHERS									
3640	F&D - SUMP PUMP	10	10	0	04FEB08	15FEB08	157	15	MH, COST,	2,000.00								3640	F&D - SUMP PUMP									
3660	F&D - STORM DRAINAGE PIPING	10	10	0	04FEB08	15FEB08	160	33	MH, COST,	360.00								3660	F&D - STORM DRAINAGE PIPING									
3910	F&D - ASPHALT PAVING	10	10	0	04FEB08	15FEB08	173	02	MH, COST,	500.00								3910	F&D - ASPHALT PAVING									
3920	F&D - CONCRETE PAVING	10	10	0	04FEB08	15FEB08	163	32	MH, COST,	22,800.00								3920	F&D - CONCRETE PAVING									
3930	F&D - FENCING	10	10	0	04FEB08	15FEB08	150	05	MH, COST,	23,000.00								3930	F&D - FENCING									
3940	F&D - LANDSCAPING	10	10	0	04FEB08	15FEB08	176	32	MH, COST,	483.00								3940	F&D - LANDSCAPING									
3970	F&D - SITE STORM PIPING	10	10	0	04FEB08	15FEB08	160	33	MH, COST,	2,375.00								3970	F&D - SITE STORM PIPING									
3330	F&D - RESILIENT BASE & ACCESSORIES	15	15	0	04FEB08	22FEB08	145	09	MH, COST,	2,200.00								3330	F&D - RESILIENT BASE & ACCESSORIES									
3340	F&D - SHEET VINYL FLOORING	15	15	0	04FEB08	22FEB08	150	09	MH, COST,	5,100.00								3340	F&D - SHEET VINYL FLOORING									
3350	F&D - RESILIENT TILE FLOORING	15	15	0	04FEB08	22FEB08	150	09	MH, COST,	6,318.00								3350	F&D - RESILIENT TILE FLOORING									
3360	F&D - CARPET	15	15	0	04FEB08	22FEB08	155	09	MH, COST,	13,000.00								3360	F&D - CARPET									
3390	F&D - HIGH PERFORMANCE COATINGS	15	15	0	04FEB08	22FEB08	145	09	MH, COST,	2,000.00								3390	F&D - HIGH PERFORMANCE COATINGS									
3440	F&D - TOILET COMPARTMENTS	15	15	0	04FEB08	22FEB08	155	10	MH, COST,	10,450.00								3440	F&D - TOILET COMPARTMENTS									
3460	F&D - TOILET, BATH & LAUNDRY ACCESS.	15	15	0	04FEB08	22FEB08	161	10	MH, COST,	2,160.00								3460	F&D - TOILET, BATH & LAUNDRY ACCESS.									
3500	F&D - PROJECTION SCREENS	15	15	0	04FEB08	22FEB08	160	11	MH, COST,	4,400.00								3500	F&D - PROJECTION SCREENS									
3530	F&D - FLOOR MATS & FRAMES	15	15	0	04FEB08	22FEB08	171	10	MH, COST,	100.00								3530	F&D - FLOOR MATS & FRAMES									
3950	F&D - SITE FURNISHINGS	15	15	0	04FEB08	22FEB08	171	32	MH, COST,	1,520.00								3950	F&D - SITE FURNISHINGS									
3130	F&D - INTERIOR FINISH CARPENTRY	20	20	0	04FEB08	29FEB08	135	06	MH, COST,	570.00								3130	F&D - INTERIOR FINISH CARPENTRY									
3140	F&D - INTERIOR ARCHITECTURAL WOODWORK	20	20	0	04FEB08	29FEB08	140	06	MH, COST,	19,500.00								3140	F&D - INTERIOR ARCHITECTURAL WOODWORK									
3400	F&D - VISUAL DISPLAY BOARDS	20	20	0	04FEB08	29FEB08	150	10	MH, COST,	1,800.00								3400	F&D - VISUAL DISPLAY BOARDS									
3100	F&D - PIPE & TUBE RAILINGS	25	25	0	04FEB08	07MAR08	139	05	MH, COST,	40,920.00								3100	F&D - PIPE & TUBE RAILINGS									
3490	F&D - METAL LOCKERS	30	30	0	04FEB08	14MAR08	145	10	MH, COST,	5,760.00								3490	F&D - METAL LOCKERS									
3510	F&D - KITCHEN APPLIANCES	30	30	0	04FEB08	14MAR08	140	11	MH, COST,	2,000.00								3510	F&D - KITCHEN APPLIANCES									
3110	F&D - DECORATIVE METAL	45	45	0	04FEB08	04APR08	132	05	MH, COST,	18,900.00								3110	F&D - DECORATIVE METAL									
3520	F&D - BLINDS	15	15	0	11FEB08	29FEB08	166	12	MH, COST,	2,200.00								3520	F&D - BLINDS									
3630	F&D - PLUMBING FIXTURES	30	30	0	11FEB08	21MAR08	141	15	MH, COST,	7,000.00								3630	F&D - PLUMBING FIXTURES									
<b>MOCKUPS</b>																												
830	CONCRETE MOCKUP - PER SECTION 033000 1.4.G	3	3	0	05JUL07	09JUL07	10	03	MH, COST,	100.00								830	CONCRETE MOCKUP - PER SECTION 033000									
840	CONCRETE QUALITY CONTROL TEST AND REPORTS	2	2	0	10JUL07	11JUL07	10	03	MH, COST,	200.00								840	CONCRETE QUALITY CONTROL TEST AND REPORTS									
860	DIV 7 - MOCKUP (MOISTURE PROTECT/ROOF/ENCLOSURE)	2	2	0	07SEP07	10SEP07	30	07	MH, COST,	100.00								860	DIV 7 - MOCKUP (MOISTURE PROTECT/ROOF/ENCLOSURE)									
870	DIV 7 - FIELD QUALITY CONTROL REPORTS AND TESTS	0	0	0	11SEP07	10SEP07	30	07	MH, COST,	200.00								870	DIV 7 - FIELD QUALITY CONTROL REPORTS AND TESTS									
880	DIV 8 - MOCKUP	0	0	0	19NOV07	16NOV07	75	08	MH, COST,	100.00								880	DIV 8 - MOCKUP									
890	DIV 8 - FIELD QUALITY CONTROL REPORTS AND TESTS	0	0	0	19NOV07	16NOV07	75	08	MH, COST,	100.00								890	DIV 8 - FIELD QUALITY CONTROL REPORTS AND TESTS									
850	MASONRY - MOCKUP	3	3	0	19NOV07	21NOV07	119	04	MH, COST,	100.00								850	MASONRY - MOCKUP									

Start Date 01MAY07  
Finish Date 07NOV08  
Data Date 29MAY07  
Run Date 21MAR08 13:07

 Early Bar  
 Progress Bar  
 Critical Activity

WC00

**SIMSONA CORP.**

**SENIOR WELLNESS CENTER - WARD 1  
BASELINE  
LONGEST PATH**

Date	Revision	Checked	Approved

Activity ID	Activity Description	OD	RD	%	ES	EF	TF	DIV	Resource ID	Budgeted Cost	2007					2008																	
											J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N					
<b>MOCKUPS</b>																																	
900	DIV 12 - FURNISHING MOCKUP	4	4	0	04FEB08	07FEB08	166	12	MH, COST,	100.00												900	DIV 12 - FURNISHING MOCKUP										
920	DIV 15 - FACTORY DEMONSTRATION	5	5	0	04FEB08	08FEB08	141	15	MH, COST,	200.00													920	DIV 15 - FACTORY DEMONSTRATION									
910	DIV 12 - FIELD QUALITY CONTROL REORTS AND TESTS	1	1	0	08FEB08	08FEB08	166	12	MH, COST,	200.00													910	DIV 12 - FIELD QUALITY CONTROL									
<b>INITIAL SITEWORK</b>																																	
<b>MOBILIZATION</b>																																	
5000	MOBILIZE	10	10	0	19JUN07	02JUL07	2	01	MH, COST,	23,500.00													5000	MOBILIZE									
5010	INSTALL SEDIMENT EROSION CONTOL	4	4	0	06JUL07	11JUL07	0	02	MH, COST,	1,470.00													5010	INSTALL SEDIMENT EROSION CONTOL									
5020	INSPECT SEDIMENT EROSION CONTOL	1	1	0	12JUL07	12JUL07	0	02	MH, COST,	630.00													5020	INSPECT SEDIMENT EROSION CONTOL									
<b>SITEWORK</b>																																	
5030	DEMOLITION	5	5	0	13JUL07	20JUL07	0	01	MH, COST,	32,002.50													5030	DEMOLITION									
5040	INSTALL SHORING	10	10	0	23JUL07	06AUG07	0	31	MH, COST,	213,400.00													5040	INSTALL SHORING									
5050	MASS EXCAVATION	5	5	0	01AUG07	07AUG07	0	02	MH, COST,	126,000.00													5050	MASS EXCAVATION									
5100	INSTALL SAND FILTER STRUCTURE	4	4	0	14SEP07	19SEP07	100	33	MH, COST,	16,500.00													5100	INSTALL SAND FILTER STRUCTURE									
5060	INSTALL NEW 4" FIRE LINE TO BLDG	2	2	0	06NOV07	08NOV07	68	33	MH, COST,	13,500.00													5060	INSTALL NEW 4" FIRE LINE TO BLDG									
5070	INSTALL NEW 6" SEWER TO BLDG	2	2	0	06NOV07	08NOV07	68	33	MH, COST,	12,670.00													5070	INSTALL NEW 6" SEWER TO BLDG									
5080	INSTALL NEW 2" DOMESTIC WATER TO BLDG	2	2	0	06NOV07	08NOV07	68	33	MH, COST,	13,200.00													5080	INSTALL NEW 2" DOMESTIC WATER TO									
5090	INSTALL NEW GAS LINE TO BLDG	2	2	0	06NOV07	08NOV07	68	33	MH, COST,	5,000.00													5090	INSTALL NEW GAS LINE TO BLDG									
5210	BACKFILL PERIMETER	10	10	0	15NOV07	03DEC07	65	02	MH, COST,	4,000.00													5210	BACKFILL PERIMETER									
5110	INSTALL SUMP PUMP DRAIN	3	3	0	18FEB08	21FEB08	134	15	MH, COST,	2,400.00													5110	INSTALL SUMP PUMP DRAIN									
5120	INSTALL STORM DRAIN & PIPING	3	3	0	22FEB08	26FEB08	134	33	MH, COST,	22,800.00													5120	INSTALL STORM DRAIN & PIPING									
5130	F/P CURB & GUTTER	5	5	0	28FEB08	06MAR08	134	03	MH, COST,	1,000.00													5130	F/P CURB & GUTTER									
5140	F/P CONCRETE WALKS	3	3	0	07MAR08	12MAR08	134	03	MH, COST,	3,150.00													5140	F/P CONCRETE WALKS									
5150	BRICK PAVERS	1	1	0	14MAR08	14MAR08	134	32	MH, COST,	14,250.00													5150	BRICK PAVERS									
5160	CONCRETE & ASPHALT PAVING	1	1	0	17MAR08	17MAR08	134	32	MH, COST,	22,800.00													5160	CONCRETE & ASPHALT PA									
5170	INSTALL FENCING	1	1	0	18MAR08	18MAR08	134	05	MH, COST,	4,500.00													5170	INSTALL FENCING									
5180	SITE LIGHTING	1	1	0	20MAR08	20MAR08	134	16	MH, COST,	1,000.00													5180	SITE LIGHTING									
5190	SITE LANDSCAPE	1	1	0	21MAR08	21MAR08	134	32	MH, COST,	2,750.00													5190	SITE LANDSCAPE									
5200	LINE STRIPING & VEHAL SIGNAGE	1	1	0	24MAR08	24MAR08	134	32	MH, COST,	1,200.00													5200	LINE STRIPING & VEHAL									
<b>BUILDING CONSTRUCTION</b>																																	
<b>BUILDING STRUCTURE</b>																																	
6000	F/R/P PERIMETER FOOTINGS (NORTH)	5	5	0	09AUG07	15AUG07	0	03	MH, COST,	21,600.00													6000	F/R/P PERIMETER FOOTINGS (NORTH)									
6010	F/R/P PERIMETER FOOTING (EAST)	8	8	0	16AUG07	28AUG07	0	03	MH, COST,	26,400.00													6010	F/R/P PERIMETER FOOTING (EAST)									
6020	F/R/P PERIMETER FOOTING (SOUTH)	5	5	0	29AUG07	05SEP07	0	03	MH, COST,	21,600.00													6020	F/R/P PERIMETER FOOTING (SOUTH)									
6030	F/R/P PERIMETER FOOTINGS (WEST)	6	6	0	06SEP07	14SEP07	0	03	MH, COST,	26,400.00													6030	F/R/P PERIMETER FOOTINGS (WEST)									
6040	F/R/P INTERIOR FOOTINGS & GRADE BEAMS	5	5	0	17SEP07	21SEP07	0	03	MH, COST,	30,000.00													6040	F/R/P INTERIOR FOOTINGS & GRADE BEAMS									
6050	U.G. ELECTRICAL	2	2	0	24SEP07	25SEP07	0	16	MH, COST,	1,200.00													6050	U.G. ELECTRICAL									

Start Date 01MAY07  
Finish Date 07NOV08  
Data Date 29MAY07  
Run Date 21MAR08 13:07

Early Bar  
 Progress Bar  
 Critical Activity

WC00

**SIMSONA CORP.**

**SENIOR WELLNESS CENTER - WARD 1  
BASELINE  
LONGEST PATH**

Sheet 10 of 18

Date	Revision	Checked	Approved



Activity ID	Activity Description	OD	RD	%	ES	EF	TF	DIV	Resource ID	Budgeted Cost	2007					2008					
											J	J	A	S	O	N	D	J	F	M	A
<b>BUILDING SKIN</b>																					
6470	ROOF LIMESTONE VENEER	10	10	0	17JUL08	01AUG08	15	04	MH, COST,	15,200.00						<b>ROOF LIMESTONE VENEER</b> 6470					
6480	WASH DOWN BRICK	5	5	0	04AUG08	08AUG08	40	04	MH, COST,	1,120.00						<b>WASH DOWN BRICK</b> 6480					
6490	STOREFRONT AND WINDOWS NORTH ELEVATION	5	5	0	04AUG08	08AUG08	15	08	MH, COST,	24,000.00						<b>6490 STOREFRONT</b>					
6500	GLAZING NORTH ELEVATION WINDOWS	8	8	0	11AUG08	21AUG08	15	08	MH, COST,	1,000.00						<b>6500 GLAZING N</b>					
6690	DECORATIVE CANOPY	10	10	0	11AUG08	25AUG08	40	05	MH, COST,	4,878.00						<b>DECORATIVE CANOPY</b> 6690					
6510	STOREFRONT AND WINDOWS EAST ELEVATION	5	5	0	22AUG08	29AUG08	15	08	MH, COST,	12,800.00						<b>6510 STOREFR</b>					
6520	GLAZING EAST ELEVATION WINDOWS	8	8	0	02SEP08	11SEP08	15	08	MH, COST,	1,000.00						<b>GLAZING EAST ELEVATION WINDOWS</b> 6520					
6550	STOREFRONT AND WINDOWS WEST ELEVATION	5	5	0	12SEP08	19SEP08	15	08	MH, COST,	75,000.00						<b>6550 STOREFR</b>					
6560	GLAZING WEST ELEVATION WINDOWS	8	8	0	22SEP08	02OCT08	15	08	MH, COST,	1,000.00						<b>GLAZING WEST ELEVATION WINDOWS</b> 6560					
<b>STAIR</b>																					
6650	BASEMENT TO FIRST FLOOR STAIRS	10	10	0	26FEB08	10MAR08	108	05	MH, COST,	4,800.00						<b>6650 BASEMENT TO FIRST FLOOR</b>					
6660	FIRST FLOOR TO SECOND FLOOR STAIRS	10	10	0	02APR08	15APR08	92	05	MH, COST,	7,680.00						<b>6660 FIRST FLOOR TO SECO</b>					
6670	SECOND FLOOR TO THIRD FLOOR STAIRS	10	10	0	16APR08	29APR08	92	05	MH, COST,	12,000.00						<b>6670 SECOND FLOOR TO TH</b>					
6680	THIRD FLOOR TO ROOF STAIRS	10	10	0	30APR08	13MAY08	92	05	MH, COST,	7,040.00						<b>6680 THIRD FLOOR TO RO</b>					
8530	INSTALL STAIR RAILS BASEMENT	10	10	0	14MAY08	28MAY08	92	05	MH, COST,	2,000.00						<b>8530 INSTALL STAIR RA</b>					
8640	INSTALL STAIR RAILS 1ST FLOOR	10	10	0	29MAY08	11JUN08	92	05	MH, COST,	3,000.00						<b>8640 INSTALL STAIR RA</b>					
8650	INSTALL STAIR RAILS 2ND FLOOR	1	1	0	12JUN08	12JUN08	92	05	MH, COST,	3,000.00						<b>8650 INSTALL STAIR R</b>					
8660	INSTALL STAIR RAILS 3RD FLOOR	1	1	0	13JUN08	13JUN08	92	05	MH, COST,	3,000.00						<b>8660 INSTALL STAIR R</b>					
8670	INSTALL STAIR RAILS ROOF	1	1	0	16JUN08	16JUN08	92	05	MH, COST,	3,000.00						<b>INSTALL STAIR RAILS ROOF</b> 8670					
<b>BASEMENT</b>																					
6990	BASEMENT R/I OH HVAC DUCTS	5	5	0	19MAR08	25MAR08	0	15	MH, COST,	11,250.00						<b>6990 BASEMENT R/I OH HVAC</b>					
7000	BASEMENT R/I OH MECHANICAL PIPING	5	5	0	26MAR08	01APR08	0	15	MH, COST,	9,600.00						<b>7000 BASEMENT R/I OH MECH</b>					
7010	BASEMENT R/I OH PLUMBING PIPING	5	5	0	02APR08	08APR08	0	15	MH, COST,	10,500.00						<b>7010 BASEMENT R/I OH PLUM</b>					
7020	BASEMENT R/I OH ELECTRIC	5	5	0	09APR08	15APR08	0	16	MH, COST,	4,050.00						<b>7020 BASEMENT R/I OH ELEC</b>					
7030	BASEMENT R/I OH SPRINKLER	5	5	0	16APR08	22APR08	0	13	MH, COST,	1,680.00						<b>7030 BASEMENT R/I OH SPR</b>					
7040	BASEMENT SET DOOR FRAMES	3	3	0	23APR08	25APR08	0	08	MH, COST,	1,650.00						<b>7040 BASEMENT SET DOOR</b>					
7050	BASEMENT FRAME WALLS AND BLOCKING	5	5	0	28APR08	02MAY08	0	05	MH, COST,	14,500.00						<b>7050 BASEMENT FRAME W</b>					
7060	BASEMENT DRYWALL 1ST SIDE	4	4	0	05MAY08	08MAY08	3	09	MH, COST,	950.00						<b>7060 BASEMENT DRYWALL</b>					
7070	BASEMENT R/I WALLS PLUMBING	5	5	0	09MAY08	15MAY08	3	15	MH, COST,	15,050.00						<b>7070 BASEMENT R/I WALL</b>					
7080	BASEMENT R/I WALLS ELECTRIC	5	5	0	16MAY08	22MAY08	3	16	MH, COST,	2,750.00						<b>7080 BASEMENT R/I WAL</b>					
7090	BASEMENT WALLS INSPECTION	5	5	0	23MAY08	30MAY08	3	01	MH, COST,	0.00						<b>7090 BASEMENT WALLS</b>					
7100	BASEMENT INSULATION	4	4	0	02JUN08	05JUN08	3	07	MH, COST,	200.00						<b>BASEMENT INSULATION</b> 7100					
7110	BASEMENT DRYWALL 2ND SIDE	5	5	0	06JUN08	12JUN08	3	09	MH, COST,	950.00						<b>7110 BASEMENT DRYW</b>					
8340	BASEMENT DRYWALL CEILING	1	1	0	13JUN08	13JUN08	6	09	MH, COST,	1,140.00						<b>BASEMENT DRYWALL CEILING</b> 8340					
7120	BASEMENT TAPE AND FINISH	5	5	0	16JUN08	20JUN08	6	09	MH, COST,	12,500.00						<b>BASEMENT TAPE AND FINISH</b> 7120					
7130	BASEMENT BATHROOM TILE FLOOR	5	5	0	23JUN08	27JUN08	6	09	MH, COST,	500.00						<b>7130 BASEMENT BAT</b>					

Start Date 01MAY07  
 Finish Date 07NOV08  
 Data Date 29MAY07  
 Run Date 21MAR08 13:07

     Early Bar  
     Progress Bar  
     Critical Activity

WC00




Sheet 12 of 18

**SIMSONA CORP.**  
  
**SENIOR WELLNESS CENTER - WARD 1**  
**BASELINE**  
**LONGEST PATH**

Date	Revision	Checked	Approved

Activity ID	Activity Description	OD	RD	%	ES	EF	TF	DIV	Resource ID	Budgeted Cost	2007					2008																	
											J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N					
<b>BASEMENT</b>																																	
7140	BASEMENT BATHROOM TILE WALLS	5	5	0	30JUN08	07JUL08	6	09	MH, COST,	1,500.00												7140	BASEMENT BA										
7150	BASEMENT PRIME PAINT	5	5	0	08JUL08	14JUL08	7	09	MH, COST,	570.00												7150	BASEMENT PRIME PAINT										
8350	BASEMENT PULL AND TERMINATE ELECTIRCAL WIRE	1	1	0	15JUL08	15JUL08	9	16	MH, COST,	500.00												8350	BASEMENT PU										
7160	BASEMENT CEILING GRID	5	5	0	16JUL08	22JUL08	9	09	MH, COST,	3,520.00												7160	BASEMENT CEILING GRID										
7170	BASEMENT OH LIGHT FIXTURES	5	5	0	23JUL08	29JUL08	9	16	MH, COST,	1,530.00												7170	BASEMENT OH LIGHT FIXTURES										
8330	BASEMENT SPRINKLER HEADS	1	1	0	30JUL08	30JUL08	12	13	MH, COST,	250.00												8330	BASEMENT SPRINKLER HEADS										
7180	BASEMENT RGDs	5	5	0	31JUL08	06AUG08	12	15	MH, COST,	280.00												7180	BASEMENT RGDs										
7190	BASEMENT ACOUSTICAL CEILING TILE	2	2	0	07AUG08	08AUG08	12	09	MH, COST,	640.00												7190	BASEMENT										
7200	BASEMENT FINAL PAINT	5	5	0	11AUG08	15AUG08	12	09	MH, COST,	456.00												7200	BASEMENT FINAL PAINT										
7210	BASEMENT QUARRY TILE	5	5	0	18AUG08	22AUG08	17	09	MH, COST,	1,000.00												7210	BASEMENT QUARRY TILE										
7220	BASEMENT FLOOR SEALANT	5	5	0	25AUG08	29AUG08	17	09	MH, COST,	100.00												7220	BASEMENT FLOOR SEALANT										
7230	BASEMENT VCT AND SHEET VINYL	5	5	0	02SEP08	08SEP08	17	09	MH, COST,	750.00												7230	BASEMENT VCT AND SHEET VINYL										
7240	BASEMENT PLUMBING TRIM	5	5	0	09SEP08	15SEP08	23	15	MH, COST,	200.00												7240	BASEMENT PLUMBING TRIM										
7250	BASEMENT ELECTRICAL TRIM	5	5	0	16SEP08	22SEP08	23	16	MH, COST,	200.00												7250	BASEMENT ELECTRICAL TRIM										
8360	BASEMENT SET DOORS AND HARDWARE	1	1	0	23SEP08	23SEP08	23	08	MH, COST,	1,375.00												8360	BASEMENT SET DOORS AND HARDWARE										
<b>ELECTRIC ROOM</b>																																	
6970	SET ELECTRIC PANELS	5	5	0	05MAY08	09MAY08	33	16	MH, COST,	13,500.00												6970	SET ELECTRIC PANELS										
6980	CONNECT SERVICE	5	5	0	12MAY08	16MAY08	33	16	MH, COST,	15,000.00												6980	CONNECT SERVICE										
<b>MECHANICAL ROOM</b>																																	
6900	LAYOUT MECHANICAL ROOM	5	5	0	30JAN08	05FEB08	3	09	MH, COST,	1,000.00												6900	LAYOUT MECHANICAL ROOM										
6910	F/R/P EQUIPMENT PADS	5	5	0	06FEB08	12FEB08	3	03	MH, COST,	600.00												6910	F/R/P EQUIPMENT PADS										
6920	SET FURNACES	5	5	0	13FEB08	19FEB08	3	15	MH, COST,	2,100.00												6920	SET FURNACES										
6930	SET CONDENSING PUMP AND HOT WATER HEATER	5	5	0	20FEB08	26FEB08	3	15	MH, COST,	2,100.00												6930	SET CONDENSING PUMP AN										
6940	SET SOLAR PANEL STORAGE TANK	5	5	0	27FEB08	04MAR08	3	15	MH, COST,	1,000.00												6940	SET SOLAR PANEL STORAG										
6950	SET SOLAR PUMP	5	5	0	05MAR08	11MAR08	3	15	MH, COST,	2,000.00												6950	SET SOLAR PUMP										
6960	SET BACK FLOW PREVENTER AND WATER HEATER	2	2	0	12MAR08	13MAR08	3	15	MH, COST,	10,000.00												6960	SET BACK FLOW PREVENT										
<b>1ST FLOOR</b>																																	
6750	1ST FLOOR HVAC RISER	5	5	0	25JAN08	31JAN08	23	15	MH, COST,	2,250.00												6750	1ST FLOOR HVAC RISER										
6760	1ST FLOOR MECH RISER	5	5	0	25JAN08	31JAN08	28	15	MH, COST,	2,325.00												6760	1ST FLOOR MECH RISER										
6770	1ST FLOOR PLUMBING RISER	5	5	0	25JAN08	31JAN08	33	15	MH, COST,	2,400.00												6770	1ST FLOOR PLUMBING RISER										
6780	1ST FLOOR ELECTRIC RISER	5	5	0	25JAN08	31JAN08	38	16	MH, COST,	3,000.00												6780	1ST FLOOR ELECTRIC RISER										
6790	1ST FLOOR SPRINKLER RISER	5	5	0	25JAN08	31JAN08	43	13	MH, COST,	1,050.00												6790	1ST FLOOR SPRINKLER RISER										
7260	1ST FLOOR R/I OH HVAC DUCTS	5	5	0	26MAR08	01APR08	0	15	MH, COST,	13,500.00												7260	1ST FLOOR R/I OH HVAC										
7270	1ST FLOOR R/I OH MECHANICAL PIPING	5	5	0	02APR08	08APR08	0	15	MH, COST,	3,800.00												7270	1ST FLOOR R/I OH MECH										
7280	1ST FLOOR R/I OH PLUMBING	5	5	0	09APR08	15APR08	0	15	MH, COST,	9,000.00												7280	1ST FLOOR R/I OH PLUM										
7290	1ST FLOOR R/I OH ELECTRIC	5	5	0	16APR08	22APR08	0	16	MH, COST,	3,375.00												7290	1ST FLOOR R/I OH ELE										

Start Date 01MAY07  
 Finish Date 07NOV08  
 Data Date 29MAY07  
 Run Date 21MAR08 13:07

 Early Bar  
 Progress Bar  
 Critical Activity

W/C00

**SIMSONA CORP.**  
  
**SENIOR WELLNESS CENTER - WARD 1**  
**BASELINE**  
**LONGEST PATH**

Sheet 13 of 18

Date	Revision	Checked	Approved



Activity ID	Activity Description	OD	RD	%	ES	EF	TF	DIV	Resource ID	Budgeted Cost	2007					2008												
											J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N
<b>2ND FLOOR</b>																												
6800	2ND FLOOR HVAC RISER	5	5	0	01FEB08	07FEB08	23	15	MH, COST,	2,250.00											6800	2ND FLOOR HVAC RISER						
6810	2ND FLOOR MECH RISER	5	5	0	01FEB08	07FEB08	28	15	MH, COST,	2,325.00												6810	2ND FLOOR MECH RISER					
6820	2ND FLOOR PLUMBING RISER	5	5	0	01FEB08	07FEB08	33	15	MH, COST,	2,400.00												6820	2ND FLOOR PLUMBING RISER					
6830	2ND FLOOR ELECTRIC RISER	5	5	0	01FEB08	07FEB08	38	16	MH, COST,	3,000.00												6830	2ND FLOOR ELECTRIC RISER					
6840	2ND FLOOR SPRINKLER RISER	5	5	0	01FEB08	07FEB08	43	13	MH, COST,	1,050.00												6840	2ND FLOOR SPRINKLER RISER					
7610	2ND FLOOR R/I OH HVAC DUCTS	5	5	0	02APR08	08APR08	0	15	MH, COST,	11,250.00												7610	2ND FLOOR R/I OH HVAC					
7620	2ND FLOOR R/I OH MECHANICAL PIPING	5	5	0	09APR08	15APR08	0	15	MH, COST,	3,800.00													7620	2ND FLOOR R/I OH MEC				
7630	2ND FLOOR R/I OH PLUMBING	5	5	0	16APR08	22APR08	0	15	MH, COST,	7,500.00													7630	2ND FLOOR R/I OH PLU				
7640	2ND FLOOR R/I OH ELECTRIC	5	5	0	23APR08	29APR08	0	16	MH, COST,	2,700.00													7640	2ND FLOOR R/I OH ELI				
7650	2ND FLOOR R/I OH SPRINKLER	5	5	0	30APR08	06MAY08	0	13	MH, COST,	1,820.00													7650	2ND FLOOR R/I OH SF				
7660	2ND FLOOR SET DOOR FRAMES	3	3	0	07MAY08	09MAY08	0	08	MH, COST,	1,650.00													7660	2ND FLOOR SET DOC				
7670	2ND FLOOR FRAME WALLS AND BLOCKING	5	5	0	12MAY08	16MAY08	0	05	MH, COST,	12,000.00													7670	2ND FLOOR FRAME				
7680	2ND FLOOR OPERABLE WALL PARTITION RAILS	2	2	0	19MAY08	20MAY08	0	10	MH, COST,	1,100.00													7680	2ND FLOOR OPERA				
7690	2ND FLOOR DRYWALL 1ST SIDE	5	5	0	21MAY08	28MAY08	0	09	MH, COST,	1,500.00													7690	2ND FLOOR DRYWA				
7700	2ND FLOOR R/I WALL PLUMBING	5	5	0	29MAY08	04JUN08	0	15	MH, COST,	12,600.00													7700	2ND FLOOR R/I WA				
7710	2ND FLOOR R/I WALL ELECTRIC	5	5	0	05JUN08	11JUN08	0	16	MH, COST,	3,543.75													7710	2ND FLOOR R/I W				
7720	2ND FLOOR CLOSE IN INSPECTIONS	4	4	0	12JUN08	17JUN08	0	01	MH, COST,	0.00													7720	2ND FLOOR CLOS				
7730	2ND FLOOR INSULATION	5	5	0	18JUN08	24JUN08	0	07	MH, COST,	450.00														7730	2ND FLOOR INSULATION			
7740	2ND FLOOR DRYWALL 2ND SIDE	5	5	0	25JUN08	01JUL08	0	09	MH, COST,	1,500.00														7740	2ND FLOOR DRYWALL 2ND SIDE			
7750	2ND FLOOR DRYWALL CEILING	5	5	0	02JUL08	09JUL08	0	09	MH, COST,	8,400.00															7750	2ND FLOOR DRYWALL CEILING		
7760	2ND FLOOR TAPE AND FINISH DRYWALL	5	5	0	10JUL08	16JUL08	0	09	MH, COST,	12,500.00															7760	2ND FLOOR TA		
7770	2ND FLOOR BATHROOM TILE FLOOR	4	4	0	17JUL08	22JUL08	0	09	MH, COST,	2,000.00															7770	2ND FLOOR B		
7780	2ND FLOOR BATHROOM TILE WALLS	5	5	0	23JUL08	29JUL08	0	04	MH, COST,	1,000.00															7780	2ND FLOOR		
7790	2ND FLOOR PRIME PAINT	3	3	0	30JUL08	01AUG08	1	09	MH, COST,	900.00																7790	2ND FLOOR PRIME PAINT	
7800	2ND FLOOR PULL AND TERMINATE ELECTRICAL WIRE	5	5	0	04AUG08	08AUG08	1	16	MH, COST,	1,000.00																7800	2ND FLOOR	
7810	2ND FLOOR CEILING GRID	5	5	0	11AUG08	15AUG08	1	09	MH, COST,	1,000.00																7810	2ND FLOOR CEILING GRID	
7820	2ND FLOOR OH LIGHT FIXTURES	5	5	0	18AUG08	22AUG08	1	16	MH, COST,	1,575.00																7820	2ND FLOOR OH LIGHT FIXTURES	
7830	2ND FLOOR SPRINKLER HEADS	5	5	0	25AUG08	29AUG08	1	13	MH, COST,	1,000.00																7830	2ND FLOOR SPRINKLER HEADS	
7840	2ND FLOOR RGDs	4	4	0	02SEP08	05SEP08	1	15	MH, COST,	360.00																7840	2ND FLOOR RGDs	
7850	2ND FLOOR ACOUSTICAL CEILING TILE	2	2	0	08SEP08	09SEP08	1	09	MH, COST,	1,200.00																7850	2ND FLOOR ACOUSTICAL CEILING TILE	
7860	2ND FLOOR FINAL PAINT	5	5	0	10SEP08	16SEP08	1	09	MH, COST,	720.00																7860	2ND FLOOR FINAL PAINT	
7870	2ND FLOOR CASEWORK	5	5	0	17SEP08	23SEP08	1	06	MH, COST,	200.00																7870	2ND FLOOR CASEWORK	
7940	2ND FLOOR ELECTRICAL TRIM	5	5	0	17SEP08	23SEP08	6	16	MH, COST,	500.00																7940	2ND FLOOR ELECTRICAL TRIM	
7970	2ND FLOOR SIGNAGE	5	5	0	17SEP08	23SEP08	11	10	MH, COST,	50.00																7970	2ND FLOOR SIGNAGE	
8380	2ND FLOOR SET DOORS AND HARDWARE	1	1	0	24SEP08	24SEP08	9	08	MH, COST,	1,750.00																8380	2ND FLOOR SET DOORS AND HARDWARE	
7880	2ND FLOOR CHAIR RAILS AND MILLWORK ITEMS	5	5	0	24SEP08	30SEP08	1	06	MH, COST,	150.00																7880	2ND FLOOR	

Start Date 01MAY07  
Finish Date 07NOV08  
Data Date 29MAY07  
Run Date 21MAR08 13:07




Early Bar  
Progress Bar  
Critical Activity

WC00  
**SIMSONA CORP.**  
**SENIOR WELLNESS CENTER - WARD 1**  
**BASELINE**  
**LONGEST PATH**

Date	Revision	Checked	Approved

Activity ID	Activity Description	OD	RD	%	ES	EF	TF	DIV	Resource ID	Budgeted Cost	2007					2008												
											J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N
											<b>2ND FLOOR</b>																	
7930	2ND FLOOR PLUMBING FIXTURES AND TRIM	5	5	0	24SEP08	30SEP08	6	15	MH, COST,	10,150.00											7930	2ND FLOOR PLUMBING FIXTURES AND TRIM						
7950	2ND FLOOR SPECIALTY EQUIPMENT	5	5	0	24SEP08	30SEP08	6	11	MH, COST,	200.00												7950	2ND FLOOR SPECIALTY EQUIPMENT					
7900	2ND FLOOR CARPET	5	5	0	01OCT08	07OCT08	1	09	MH, COST,	720.00													7900	2ND FLOOR CARPET				
7910	2ND FLOOR VCT AND SHEET VINYL	5	5	0	01OCT08	07OCT08	1	09	MH, COST,	2,075.00													7910	2ND FLOOR VCT AND SHEET VINYL				
7920	2ND FLOOR OPERABLE PARTITION	5	5	0	08OCT08	14OCT08	1	10	MH, COST,	1,500.00													7920	2ND FLOOR OPERABLE PARTITION				
8400	2ND OPM PREPARE PUNCHLIST	7	7	0	08OCT08	14OCT08	1	01	MH, COST,	0.00													8400	2ND OPM PREPARE PUNCHLIST				
8490	2ND GARCETE PERFORM PUNCHLIST	5	5	0	15OCT08	21OCT08	1		COST, MH	5,000.00													8490	2ND GARCETE PERFORM PUNCHLIST				
8600	2ND OPM RE-INSPECTS PUNCHLIST	3	3	0	22OCT08	24OCT08	1		MH, COST	0.00													8600	2ND OPM RE-INSPECTS PUNCHLIST				
8410	2ND FLOOR SUBSTANTIALLY COMPLETE	0	0	0		24OCT08	1	01	MH, COST,	100.00													8410	2ND FLOOR SUBSTANTIALLY COMPLETE				
<b>3RD FLOOR</b>																												
6850	3RD FLOOR HVAC RISER	5	5	0	08FEB08	14FEB08	23	15	MH, COST,	1,650.00													6850	3RD FLOOR HVAC RISER				
6860	3RD FLOOR MECH RISER	5	5	0	08FEB08	14FEB08	28	15	MH, COST,	1,705.00														6860	3RD FLOOR MECH RISER			
6870	3RD FLOOR PLUMBING RISER	5	5	0	08FEB08	14FEB08	33	15	MH, COST,	1,760.00														6870	3RD FLOOR PLUMBING RISER			
6880	3RD FLOOR ELECTRIC RISER	5	5	0	08FEB08	14FEB08	38	16	MH, COST,	2,200.00														6880	3RD FLOOR ELECTRIC RISER			
6890	3RD FLOOR SPRINKLER RISER	5	5	0	08FEB08	14FEB08	43	13	MH, COST,	770.00														6890	3RD FLOOR SPRINKLER RISER			
7980	3RD FLOOR R/I OH HVAC DUCTS	5	5	0	09APR08	15APR08	7	15	MH, COST,	18,000.00													7980	3RD FLOOR R/I OH HVAC DUCTS				
7990	3RD FLOOR R/I OH MECHANICAL PIPING	5	5	0	16APR08	22APR08	7	15	MH, COST,	2,250.00														7990	3RD FLOOR R/I OH MECHANICAL PIPING			
8000	3RD FLOOR R/I OH PLUMBING	5	5	0	23APR08	29APR08	7	15	MH, COST,	7,500.00														8000	3RD FLOOR R/I OH PLUMBING			
8010	3RD FLOOR R/I OH ELECTRIC	5	5	0	30APR08	06MAY08	7	16	MH, COST,	3,037.50														8010	3RD FLOOR R/I OH ELECTRIC			
8020	3RD FLOOR R/I OH SPRINKLER	5	5	0	07MAY08	13MAY08	7	13	MH, COST,	1,470.00														8020	3RD FLOOR R/I OH SPRINKLER			
8030	3RD FLOOR SET DOOR FRAMES	3	3	0	14MAY08	16MAY08	7	08	MH, COST,	2,250.00														8030	3RD FLOOR SET DOOR FRAMES			
8040	3RD FLOOR FRAME WALLS AND BLOCKING	5	5	0	19MAY08	23MAY08	7	05	MH, COST,	25,000.00														8040	3RD FLOOR FRAME WALLS AND BLOCKING			
8050	3RD FLOOR DRYWALL FIRST SIDE	5	5	0	19MAY08	23MAY08	7	09	MH, COST,	2,750.00														8050	3RD FLOOR DRYWALL FIRST SIDE			
8060	3RD FLOOR R/I WALL PLUMBING	5	5	0	05JUN08	11JUN08	0	15	MH, COST,	5,250.00														8060	3RD FLOOR R/I WALL PLUMBING			
8070	3RD FLOOR R/I WALL ELECTRIC	5	5	0	12JUN08	18JUN08	0	16	MH, COST,	3,712.50														8070	3RD FLOOR R/I WALL ELECTRIC			
8080	3RD FLOOR CLOSE IN INSPECTIONS	4	4	0	19JUN08	24JUN08	0	01	MH, COST,	0.00														8080	3RD FLOOR CLOSE IN INSPECTIONS			
8090	3RD FLOOR INSULATION	5	5	0	25JUN08	01JUL08	0	07	MH, COST,	375.00															8090	3RD FLOOR INSULATION		
8100	3RD FLOOR DRYWALL 2ND SIDE	5	5	0	02JUL08	09JUL08	0	09	MH, COST,	2,500.00															8100	3RD FLOOR DRYWALL 2ND SIDE		
8110	3RD FLOOR DRYWALL CEILING	5	5	0	10JUL08	16JUL08	0	09	MH, COST,	5,400.00															8110	3RD FLOOR DRYWALL CEILING		
8120	3RD FLOOR TAPE AND FINISH DRYWALL	5	5	0	17JUL08	23JUL08	0	09	MH, COST,	12,500.00															8120	3RD FLOOR TAPE AND FINISH DRYWALL		
8130	3RD FLOOR BATHROOM TILE FLOOR	4	4	0	24JUL08	29JUL08	0	09	MH, COST,	2,000.00															8130	3RD FLOOR BATHROOM TILE FLOOR		
8140	3RD FLOOR BATHROOM TILE WALLS	5	5	0	30JUL08	05AUG08	0	09	MH, COST,	4,000.00															8140	3RD FLOOR BATHROOM TILE WALLS		
8150	3RD FLOOR PRIME PAINT	3	3	0	06AUG08	08AUG08	0	09	MH, COST,	1,650.00															8150	3RD FLOOR PRIME PAINT		
8160	3RD FLOOR PULL AND TERMINATE ELECTRICAL WIRE	5	5	0	11AUG08	15AUG08	0	16	MH, COST,	1,000.00															8160	3RD FLOOR PULL AND TERMINATE ELECTRICAL WIRE		
8170	3RD FLOOR CEILING GRID	5	5	0	18AUG08	22AUG08	0	09	MH, COST,	2,200.00															8170	3RD FLOOR CEILING GRID		
8180	3RD FLOOR OH LIGHT FIXTURES	5	5	0	25AUG08	29AUG08	0	16	MH, COST,	1,350.00															8180	3RD FLOOR OH LIGHT FIXTURES		

Start Date 01MAY07  
Finish Date 07NOV08  
Data Date 29MAY07  
Run Date 21MAR08 13:07

 Early Bar  
 Progress Bar  
 Critical Activity

WC00

**SIMSONA CORP.**

**SENIOR WELLNESS CENTER - WARD 1  
BASELINE  
LONGEST PATH**




Sheet 16 of 18

Date	Revision	Checked	Approved



Activity ID	Activity Description	OD	RD	%	ES	EF	TF	DIV	Resource ID	Budgeted Cost	2007					2008						
											J	J	A	S	O	N	D	J	F	M	A	M
3RD FLOOR																						
8200	3RD FLOOR RGDs	4	4	0	02SEP08	05SEP08	1	15	MH, COST,	360.00											3RD FLOOR RGDs	8200
8190	3RD FLOOR SPRINKLER HEADS	5	5	0	02SEP08	08SEP08	0	13	MH, COST,	875.00											3RD FLOOR SPRINKLER HEADS	8190
8210	3RD FLOOR ACOUSTICAL CEILING TILE	2	2	0	09SEP08	10SEP08	0	09	MH, COST,	440.00											3RD FLOOR ACOUSTICAL CEILING TILE	8210
8220	3RD FLOOR FINAL PAINT	5	5	0	11SEP08	17SEP08	0	09	MH, COST,	1,320.00											3RD FLOOR FINAL PAINT	8220
8230	3RD FLOOR CASEWORK	5	5	0	18SEP08	24SEP08	0	06	MH, COST,	200.00											3RD FLOOR CASEWORK	8230
8290	3RD FLOOR ELECTRICAL TRIM	5	5	0	18SEP08	24SEP08	10	16	MH, COST,	500.00											3RD FLOOR ELECTRICAL TRIM	8290
8320	3RD FLOOR SIGNAGE	5	5	0	18SEP08	24SEP08	10	10	MH, COST,	100.00											3RD FLOOR SIGNAGE	8320
8390	3RD FLOOR SET DOORS AND HARDWARE	1	1	0	25SEP08	25SEP08	9	08	MH, COST,	2,000.00											3RD FLOOR SET DOORS AND HARDWARE	8390
8280	3RD FLOOR PLUMBING FIXTURES AND TRIM	3	3	0	25SEP08	29SEP08	7	15	MH, COST,	11,600.00											8280	3RD FL
8240	3RD FLOOR CHAIR RAILS AND MILLWORK ITEMS	5	5	0	25SEP08	01OCT08	0	06	MH, COST,	150.00											8240	3RD FL
8260	3RD FLOOR CARPET	5	5	0	02OCT08	08OCT08	0	09	MH, COST,	3,600.00											3RD FLOOR CARPET	8260
8270	3RD FLOOR VCT AND SHEET VINYL	5	5	0	02OCT08	08OCT08	0	09	MH, COST,	500.00											3RD FLOOR VCT AND SHEET VINYL	8270
8310	3RD FLOOR SPECIALTY ITEMS	5	5	0	02OCT08	08OCT08	0	11	MH, COST,	200.00											3RD FLOOR SPECIALTY ITEMS	8310
8440	3RD OPM PREPARE PUNCHLIST	7	7	0	09OCT08	15OCT08	0	01	MH, COST,	0.00											3RD OPM PREPARE PUNCHLIST	8440
8690	3RD GARCETE PERFORM PUNCHLIST	5	5	0	16OCT08	22OCT08	0		COST, MH	5,000.00											3RD GARCETE PERFORM PUNCHLIST	8690
8700	3RD OPM RE-INSPECT PUNCHLIST	3	3	0	23OCT08	27OCT08	0		MH, COST	0.00											3RD OPM RE-INSPECT PUNCHLIST	8700
8450	3RD FLOOR SUBSTANTIALLY COMPLETE	0	0	0		27OCT08	0	01	MH, COST,	0.00											3RD FLOOR SUBSTANTIALLY COMPLETE	8450
ROOF																						
6620	INSTALL FLOOR DRAINS ON ROOF	2	2	0	19MAR08	20MAR08	86	15	MH, COST,	8,400.00											6620	INSTALL FLOOR DRAINS ON
6630	R/I ELECTRICAL ROOF	2	2	0	19MAR08	20MAR08	86	16	MH, COST,	6,500.00											6630	R/I ELECTRICAL ROOF
6570	INSTALL GREEN ROOF MEMBRANE	10	10	0	14APR08	25APR08	8	07	MH, COST,	18,600.00											6570	INSTALL GREEN ROOF
6580	MEMBRANE ROOF	10	10	0	28APR08	09MAY08	8	07	MH, COST,	50,400.00											6580	MEMBRANE ROOF
6590	SHEET METAL AND COPING	10	10	0	12MAY08	23MAY08	30	07	MH, COST,	5,200.00											SHEET METAL AND COPING	6590
6600	SET ROOF TOP UNITS	10	10	0	12MAY08	23MAY08	8	15	MH, COST,	4,000.00											SET ROOF TOP UNITS	6600
6610	SET SOLAR PANELS	10	10	0	27MAY08	09JUN08	30	15	MH, COST,	9,400.00											SET SOLAR PANELS	6610
6700	CONNECT ROOF TOP UNITS	20	20	0	27MAY08	23JUN08	8		MH, COST	7,000.00											CONNECT ROOF TOP UNITS	6700
6640	INSTALL ROOFTOP EQUIPMENT FRAMES	10	10	0	10JUN08	23JUN08	30	15	MH, COST,	1,999.25											6640	INSTALL ROOFTOP
8540	SHADE AWNING	5	5	0	24JUN08	30JUN08	30	05	MH, COST,	1,500.00											8540	SHADE AWNING
8550	INSTALL PAVERS	5	5	0	01JUL08	08JUL08	30	32	MH, COST,	3,000.00											INSTALL PAVERS	8550
8560	INSTALL FOUNTAIN	5	5	0	09JUL08	15JUL08	30	14	MH, COST,	500.00											INSTALL FOUNTAIN	8560
8570	INSTALL LIGHTS	5	5	0	16JUL08	22JUL08	30	16	MH, COST,	200.00											INSTALL LIGHTS	8570
8580	PLACE FILL	5	5	0	23JUL08	29JUL08	30	02	MH, COST,	8,800.00											8580	PLACE FILL
8590	GRAVEL	5	5	0	30JUL08	05AUG08	30	04	MH, COST,	750.00											8590	GRAVEL
8610	INSTALL FENCING AND LADDER	5	5	0	06AUG08	12AUG08	30	05	MH, COST,	8,560.00											INSTALL FENCING AND LADDER	8610
8620	ROOF LANDSCAPING	5	5	0	13AUG08	19AUG08	30	32	MH, COST,	800.00											ROOF LANDSCAPING	8620
8630	INSTALL BENCHES	5	5	0	20AUG08	26AUG08	30	32	MH, COST,	100.00											INSTALL BENCHES	8630

Start Date 01MAY07  
Finish Date 07NOV08  
Data Date 29MAY07  
Run Date 21MAR08 13:07

	Early Bar
	Progress Bar
	Critical Activity

WC00

**SIMSONA CORP.**

**SENIOR WELLNESS CENTER - WARD 1**  
**BASELINE**  
**LONGEST PATH**

Sheet 17 of 18

Date	Revision	Checked	Approved

Activity ID	Activity Description	OD	RD	%	ES	EF	TF	DIV	Resource ID	Budgeted Cost	2007					2008																																				
											J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N																								
<b>ROOF</b>																																																				
8680	ROOF OPM PREPARE PUNCHLIST		7	7	0	27AUG08	02SEP08	43	07	MH, COST,	0.00																																									
8720	ROOF GARCETE PERFORM PUNCHLIST		5	5	0	03SEP08	09SEP08	31		COST, MH	5,000.00																																									
8730	ROOF OPM RE-INSPECT PUNCHLIST		3	3	0	10SEP08	12SEP08	31		MH, COST	0.00																																									
<b>ELEVATORS</b>																																																				
8500	INSTALL ELEVATOR RAILS AND MACHINES		15	15	0	19MAY08	09JUN08	66	14	MH, COST,	7,500.00																																									
8510	INSTALL ELEVATOR CABS		15	15	0	10JUN08	30JUN08	66	14	MH, COST,	7,500.00																																									
8520	TEST ELEVATOR		2	2	0	01JUL08	02JUL08	66	14	MH, COST,	5,000.00																																									
8710	DCRA INSPECTION AND APPROVAL OF THE ELEVATOR		15	15	0	03JUL08	24JUL08	66		MH, COST	0.00																																									
<b>PROJECT CLOSEOUT</b>																																																				
<b>MILESTONES</b>																																																				
80	COMMISSIONING		80	80	0	24JUN08	15OCT08	8		MH, COST	100,000.00																																									
70	SUBSTANTIAL COMPLETION		0	0	0		27OCT08	0	01	MH, COST,	0.00																																									
<b>DEMOBILIZATION</b>																																																				
790	DEMOBILIZATION-BUILDING CONSTRUCTION CLEANUP		2	2	0	24OCT08	27OCT08	0	01	MH, COST,	200.00																																									
800	DEMOBILIZATION-TRAILER REMOVAL		2	2	0	28OCT08	29OCT08	0	01	MH, COST,	200.00																																									
810	DEMOBILIZATION-DISCONNECT TEMP. UTILITIES		2	2	0	30OCT08	31OCT08	0	01	MH, COST,	150.00																																									
820	DEMOBILIZATION-SITE CLEANUP		5	5	0	03NOV08	07NOV08	0	01	MH, COST,	300.00																																									
<b>CLOSEOUT DOCUMENTATION</b>																																																				
600	APPLICATION FOR CERTIFICATE FOR OCCUPANCY		20	20	0	30SEP08	27OCT08	9	01	MH, COST,	5,000.00																																									
720	SUBMISSION OF PRELIMINARY AS-BUILT DRAWINGS		2	2	0	15OCT08	16OCT08	8	01	MH, COST,	1,200.00																																									
940	OPM REVIEW OF PRELIMINARY AS-BUILT DRAWINGS		7	7	0	17OCT08	23OCT08	12		MH, COST	0.00																																									
960	SUBMITTAL OF FINAL AS-BUILT DRAWINGS		3	3	0	24OCT08	28OCT08	8		MH, COST	5,000.00																																									
740	FINISH PROJECT PHOTOGRAPH		1	1	0	27OCT08	27OCT08	0	01	MH, COST,	200.00																																									

Start Date 01MAY07  
Finish Date 07NOV08  
Data Date 29MAY07  
Run Date 21MAR08 13:07

Early Bar  
 Progress Bar  
 Critical Activity

WC00  
**SIMSONA CORP.**  
**SENIOR WELLNESS CENTER - WARD 1**  
**BASELINE**  
**LONGEST PATH**

Date	Revision	Checked	Approved